

BLM LIBRARY



88069806

1987

**Joint Evaluation of
Salinity Control Programs
in the**



Colorado River Basin

GB
1197.83
.C6
J567
1987

#22980782

ID 88069806

GB
1197.83
.06
J567
1987

1987 JOINT EVALUATION OF
SALINITY CONTROL PROGRAMS
IN THE COLORADO RIVER BASIN

December 1987

Prepared by

Colorado River Water Quality Office
Bureau of Reclamation

and the
USDA Salinity Control Coordinating Committee
U. S. Department of Agriculture

in cooperation with
Bureau of Land Management,
Geological Survey, Fish and Wildlife Service,
and the Environmental Protection Agency

Contents

	<u>Page</u>
Background and assumptions	1
Major findings	4
Management recommendations	8
Program Coordination - TPCC	8
USDA's CRSC program activities	9
Uinta Basin CRSC signing ceremony	10
EIS process - Big Sandy Unit, Wyoming	10
USDA operating procedures workshops	10
Biology workshop	11
Bureau of Reclamation Activities in 1987	11

Tables

1 Recommended salinity control plan implementation schedule . . .	6
---	---

Figures

1 Colorado River Basin salinity control projects (map)	2
2 Salinity projections without further controls at Imperial Dam	3
3 Salinity projections with and without further controls at Imperial Dam	5
4 Recommended salinity control plan implementation schedule . . .	7

Appendices

A Data tables	A-1
B Salt load reduction objective estimate and cost-effectiveness summary	B-1
C Least cost investment model data and supplemental results	C-1
D Repayment Analysis	D-1

FOREWORD

Nothing in this report is intended to interpret the provisions of the Colorado River Compact (45 Stat. 1057), the Upper Colorado River Basin Compact (63 Stat. 31), the Water Treaty of 1944 with the United Mexican States (Treaty Series 994, 59 Stat. 1219), the decree entered by the Supreme Court of the United States in Arizona vs. California, et al. (376 U.S. 340), the Boulder Canyon Project Act (45 Stat. 1057), the Boulder Canyon Project Adjustment Act (54 Stat. 774; 43 U.S. Code 618a), the Colorado River Storage Project Act (70 Stat. 105; 43 U.S. Code 620), or the Colorado River Basin Project Act (82 Stat. 885; 43 U.S. Code 1501).

1987 JOINT EVALUATION OF SALINITY CONTROL PROGRAMS IN THE COLORADO RIVER BASIN

This summary report and appended materials are a combined Department of the Interior and Department of Agriculture effort to fully coordinate and integrate the respective salinity control programs authorized in Public Law 98-569, amendments to the Colorado River Basin Salinity Control Act of 1974 (Public Law 93-320). Units under both programs are shown in figure 1. Data for all units reflects accomplishments to January 1, 1987.

The triennial 1987 Review, Water Quality Standards for Salinity, Colorado River System, contains a summary of agency and unit activities and most of the information gathered during the 1987 joint evaluation. This report does not duplicate that material. The 1987 Review was prepared by the Colorado River Basin Salinity Control Forum (Forum) and copies may be obtained by writing Jack A. Barnett, Executive Director, Colorado River Basin Salinity Control Forum, 106 West 500 South, Suite 101, Bountiful, Utah 84010. The appended materials contain the basic data tables and much of the basic information used in the 1987 analysis.

BACKGROUND AND ASSUMPTIONS

The 1987 evaluation was prepared using updated and adjusted data to more accurately compare the program information of the Department of the Interior and the Department of Agriculture. All costs were updated to January 1987 and interest or discount rates ($8 \frac{7}{8}$ percent) have been adjusted to the same base. Repayment analysis for the Lower Colorado River Basin Development Fund was based on the current 1987 rate of $7 \frac{1}{2}$ percent interest rate for the years 1987 and beyond. 9 3/8%

The base condition for the CRSS (Colorado River Simulation System) computer model evaluation assumes no funds expended on salinity control beyond those already spent on Grand Valley, Meeker Dome, Uinta Basin, and Las Vegas Wash. These projects, or portions thereof, are currently removing approximately 141,000 tons of salt annually from the river system. Projections of future salinity conditions used the average of 15 sequences of historical hydrology (1906-1983) as a data base and current (1987) depletion projections developed jointly by Reclamation and the Forum.

The salinity at Imperial Dam is projected to reach about 960 mg/L by the year 2010. Figure 2 provides an historical perspective in addition to the numeric standard and the projections at Imperial Dam. It is readily apparent that without the recommended controls, the salinity at Imperial Dam is expected to increase significantly over the next eight years due in part to expected normal hydrologic conditions. Using the salinity projections at Imperial Dam, salt load reductions required to reduce projected TDS (total dissolved solids) levels to the numeric criteria of





Figure 1. Colorado River Basin salinity control projects.

Salinity Projections

without further controls

September 18, 1987



Lotus-CRStgt
Base10

* Average annual salinity through 9 months (provisional data).

Figure 2. Salinity projections at Imperial Dam without further controls.

879 mg/L are estimated to be about 1 million tons per year by the year 2010 and is referred to as the program objective. Figure 3 shows how the implementation plan meets the numeric criteria.

MAJOR FINDINGS

The recommended plan is expected to fully satisfy salt load reduction objectives and program goals, maintaining salinity levels at Imperial Dam at or below 879 mg/L. The recommended plan's implementation schedule is shown on table 1 and figure 4.


This analysis is based on current data (January 1987). Annual review is required to update project data, check progress against program objectives, and validate that investment level assumptions of approximately \$560 million will satisfy program objectives. As evidenced by past program activities, long lead times are required for project planning and implementation, and construction costs will continue to increase. To minimize program costs and to avoid increased inflation expenses, program planning, implementation schedules, and funding levels should be consistent with the recommended plan. Although high flows for the past few years have temporarily lowered salinity levels in the system, construction should not be delayed. Any delay would impact program continuity and increase overall program costs.

- The recommended plan will fully satisfy the remaining salt load reduction objective of removing about 1 million tons per year by 2010 and the program goal of maintaining salinity at or below 879 mg/L at Imperial Dam.
- Total remaining construction cost for the program is now projected to be about \$560 million.
- In order to meet the program objectives and goals beyond the next decade, to minimize Lower Basin interest costs, and to maintain program continuity, construction of several new projects as specified in the implementation plan needs to be initiated in the next 4 years. The \$560 million investment level appears to best satisfy the remaining long-term requirements at least investment costs.
- To meet salt load reduction objectives, it is necessary to have a mix of both USDA and Interior projects.
- Repayment analysis of the Lower Colorado River Basin Fund shows that sufficient funds are available to cover all costs (capital, O&M, interest, and 5.3 percent inflation) for the \$560 million cost of the recommended plan.
- Continued close Federal and State coordination among Interior, USDA, the Interagency Committee, the Forum, and the Advisory Council is critical to effective management of the program.

Salinity Projections

with and without further controls

October 8, 1987



Lotus-CR5Stgt
Base11

Figure 3. Salinity projections at Imperial Dam with and without further controls.

Table 1
Recommended Salinity Control Plan
Implementation Schedule

	<u>Begin Implemen- tation</u>	<u>Projected Date Complete</u>	<u>Tons/yr Removed Jan 1987</u>	<u>Projected Salt Removed Tons/yr</u>
Meeker Dome (USBR)	Complete	1983	48,000	
Grand Valley Stage One (USBR)	Complete	1984	21,900	
BLM well plugging & nonpoint	Complete	1986	7,600	
Las Vegas Wash Pittman (USBR)	Complete	1985	7,000	
Grand Valley (USDA)	1979	2000	33,600	196,400
Paradox Valley (USBR)	1980	1990		180,000
Uinta Basin (USDA)	1980	2003	22,700	75,500
Grand Valley Stage Two (USBR)	1985	2003		113,100
Las Vegas Wash Whitney (USBR)	1986	1988		1,000
Big Sandy River (USDA)	1989	1996		52,900
Dolores Project (McElmo, USBR)	1989	1994		24,500
Lower Gunnison Win Wtr (USBR)	1989	1991		74,000
Lower Gunnison 1 (USDA)	1989	2006		82,100
Moapa Valley (USDA)	1990	1993		19,500
Lower Gunnison 2, Mont. (USDA)	1991	2008		81,700
Lower Gunnison 2, Delta (USDA)	1991	2004		104,700
McElmo Creek (USDA)	1990	1999		38,000
Lower Gunnison 3, (USDA)	1992	1995		12,000
Uinta Basin I (USBR)	1993	2000		25,500
1/Price-San Rafael (Coordinated)	1992	1998		52,300
Lower Virgin River (USBR)	1992	1994		44,100
			140,800	1,177,300 2/

Others under consideration, not included in the plan.

San Juan River (USBR)
Sinbad Valley (USBR)
Mancos Valley (USDA)
Uinta Basin II (USBR)
Palo Verde Irrig Dist (USBR)
Lower Gunnison Stage I Balance (USBR)
Lower Gunnison North Fork (USBR)
Grand Valley II Balance (USBR)
Las Vegas Wash Balance (USBR)
Virgin Valley (USDA)

1/ Not included in USDA implementation plan.

2/ Total reduction achieved if all units are 100 percent successful in removing salt from the Colorado River system.

Figure 4. Recommended salinity control plan implementation schedule.

Description	1985	86	87	88	89	90	91	92	93	94	95	96	97	98	99	2000	01	02	03	04	05	06	07	08	09	2010
	Years																									
Grand Valley Stage I																										
Paradox																										
Doloris	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Las Vegas Wash - Whitney	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Lower Gunnison Winter Water	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
Uinta Stage I	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
Lower Virgin	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
Price San Rafael (coordinated)	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
Grand Valley - USDA																										
Uinta - USDA																										
Lower Gunnison 1 - USDA	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Big Sandy - USDA	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
McElmo Creek - USDA	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Hoapa Valley - USDA	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
Lower Gunnison 2 - Montrose - USDA	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
Lower Gunnison 2 - Delta - USDA	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
Lower Gunnison 3 - USDA	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
1/ Information based on 1987 data tables.																										
2/ 2's designate construction activities.																										
3/ Lines 1-4 designate advance planning activities for Reclamation and technical assistance activities for USDA.																										
4/ Currently not included in USDA Schedule.																										
Note: Units not currently in plan: Reclamation:																										
*Data not available																										
Grand Valley II, Balance																										
Lower Gunnison I, Balance																										
*Lower Gunnison North Fork																										
Las Vegas Wash Stage II																										
*Uinta Stage II																										
*San Juan																										
Sinbad Valley																										
USDA:																										
Virgin Valley																										
Mancos Valley																										
Deferred:																										
Dirty Devil River																										
*Palo Verde Irrig Dist																										
*Big Sandy																										
Glenwood-Dotsero Sprigs																										
Completed Units:																										
Meeker Dome																										
Grand Valley Stage I																										
Las Vegas Wash - Pittman																										

- To keep the project implementation schedule on track and to allow for inclusion of newly formulated, more cost-effective projects and changes in technology, the evaluation will need to be reviewed annually for the next several years.

Management Recommendations

- DOI and USDA should support the \$560 million investment level for program planning and budgeting purposes.
- All involved agencies should continue to work toward full implementation of the USDA Colorado River Salinity Control Program in coordination with DOI.
- USDA should staff the CRSC projects to provide timely assistance and to maintain a balanced planning and application workload.
- USDA and DOI should accelerate the implementation of monitoring and evaluation activities to quantify program impacts and accomplishments.
- Reclamation should continue to refine the procedures to estimate the salt load reduction objectives for future program analysis.
- Involved agencies should continue analysis of project construction schedules for possible modifications to allow other cost-effective projects to be started earlier or inserted into the program as new data is available.
- Reclamation and USDA should continue program evaluation annually to monitor progress and to improve on investment and repayment analysis.
- USDA should continue coordination with Reclamation by maintaining the Colorado River Salinity Control Basin Coordinator in Reclamation's coordinating office.
- Continue the SCS/Reclamation technical policy coordination committee activities.
- Continue cooperation among the Federal agencies, the Forum, and the Advisory Council.

PROGRAM COORDINATION - TPCC

The Technical Policy Coordinating Committee (TPCC), organized by Reclamation and SCS in 1985, continued its role through 1987 by addressing the following activities:

1. Developed a schedule of activities needing to be performed by USDA and by USBR personnel to maintain near-term construction program progress.
2. Initiated development of guidelines for planning and conducting a monitoring and evaluation program to assess effectiveness of salinity control activities. Guidelines were published and distributed for use within the respective agencies.
3. Requested development of a joint USBR/SCS process for reporting the salt load reduction effects of the Dolores/McElmo Creek Salinity Control Project.
4. Established minimum requirements to facilitate common USDA reporting of project accomplishments.
5. Continued promotion of joint planning for the Price-San Rafael Project.
6. Continued work on a hydrosalinity model for use in Lower Gunnison and in other irrigated areas where joint programs are underway.
7. Refined program investment and repayment analysis and Basin fund accounting procedures.
8. Introduced the FIRI (Farm Irrigation Rating Index) for use and application in USDA salinity control areas.

USDA'S CRSC PROGRAM ACTIVITIES

The Congress appropriated \$3,804,000 in Fiscal Year 1987, along with a continuing appropriation of \$2,196,000 from ACP (Agricultural Conservation Program) funds, to initiate the USDA's voluntary CRSC (Colorado River Salinity Control) onfarm program authorized by Section 202(c) of Public Law 93-320, as amended (43 USC 1592(c)). USDA published Interim Rules and Regulations in the Federal Register on May 5, 1987, setting forth the terms and conditions for implementing the amended Public Law 93-320. The Agricultural Stabilization and Conservation Service published its operating procedures for administering the program on May 13, followed by publication on May 26, 1987, of the Soil Conservation Service's operating procedures for the program.

CRSC applications for \$4 million in assistance on which planning is underway have been received from 56 producers in the Uinta Basin and for \$1,500,000 in assistance from 47 producers in the Grand Valley Unit through September 30, 1987. Implementation of the USDA voluntary program is underway with the signing of 12 contracts totaling \$566,000 in the Uinta Basin Unit and 3 contracts for about \$172,000 in the Grand Valley Unit, obligating a total of \$738,000 in Federal funds.

As a result of cost-share expenditures paid under the new CRSC program in Fiscal Year 1987, a Basin Fund repayment debt has been incurred. Expenditures of \$82,113 in the Uinta Basin and \$26,894 in the Grand Valley, totaling \$109,007, result in a \$27,797 repayment obligation for the Lower Basin Development Fund and \$4,905 for the Upper Basin Fund.

Uinta Basin CRSC Signing Ceremony

Seventy individuals representing Federal, State, and local agencies; private landowners and irrigation company representatives attended a special first contracts signing ceremony at Roosevelt, Utah, on July 2, 1987, which obligated \$434,918 of Colorado River Salinity Control (CRSC) federal cost-share assistance funds. Nine contracts were signed by local officials which provide onfarm irrigation system improvements to 1,528 acres of farmland. When salinity reduction practices (SRP's) are installed and irrigation water management is applied, these systems will provide an estimated 1,484 tons annual salt load reduction to the Colorado River system.

Participants in the ceremony included Wilson Scaling, Chief, Soil Conservation Service; Vern Nepp1, Associate Administrator, Agricultural Stabilization and Conservation Service; Tom Holback, National Program Leader, Cooperative Extension Service; Howard A. Nielson, U. S. Congressman, Utah; Jack Barnett, Executive Director, Colorado River Salinity Control Forum; and Calvin Sudweeks, Director, Bureau of Water Pollution Control, Utah Department of Health.

EIS Process - Big Sandy Unit, Wyoming

On October 17, 1986, the Wyoming State Office of the SCS announced intentions to prepare an Environmental Impact Statement on the Big Sandy Unit of the Colorado River Salinity Control Program. Scoping meetings were conducted in the project area during October and November 1986. Participants in these meetings included the EPA, BLM, Wyoming State Engineer's Office, Wyoming Department of Environmental Quality, Wyoming Game and Fish Department, and landowners from the project area. Agencies cooperating in development of the EIS included the ASCS, CES (Cooperative Extension Service), Wyoming State Engineer's Office, Wyoming Department of Environmental Quality, Wyoming Game and Fish Department, and the Wyoming Conservation Commission.

A preliminary draft EIS was distributed for review and comment prior to developing the draft EIS. The formal draft EIS was distributed for review on February 27, 1987. The comment period, extended 15 days, closed on May 12, 1987. After consideration and incorporation of the review comments, the final EIS was distributed in late 1987.

USDA Operating Procedures Workshops

To introduce USDA agency personnel to their duties and responsibilities for program implementation, and to facilitate agency cooperation and coordination during program implementation, the USDA jointly conducted inter-agency workshops. Personnel at the project level were trained in agency duties and responsibilities as published in rules and regulations and in USDA operating procedures developed to guide project implementation. The two-day workshops were held at Roosevelt, Utah, for the Uinta Basin Unit and at Grand Junction, Colorado, for the Grand Valley, the Lower Gunnison, and the McElmo Creek units. Participants included representatives from the ASCS and the ASC County Committees, from the SCS and the local Soil Conservation Districts, from water user groups, and others.

Biology Workshop

To strengthen personnel awareness and to emphasize the importance of voluntarily preserving, protecting, or replacing fish and wildlife values in the onfarm program, the USDA held a biology workshop at Grand Junction, Colorado, in September. ASCS and SCS personnel from Utah, Wyoming, Nevada, and Colorado participated in the three-day workshop. Legislative requirements for including biological considerations in the program, as further described in program rules and regulations and in agency operating procedures, were reviewed in detail. Working in field situations, participants examined salinity control practices that adversely impact habitat values and they applied methods for evaluating the magnitude of those impacts. Opportunities for identifying and installing practices which provide for the voluntary replacement of habitat values were identified and demonstrated under field conditions by workshop participants.

BUREAU OF RECLAMATION ACTIVITIES IN 1987

As stated earlier, the status of the units was included in the triennial review and, thus, are not being repeated here; however, a few of the major accomplishments are noted.

Paradox Valley Unit, Colorado

Drilling operations have been successfully completed to a depth of about 16,000 feet. All coring and casing installations have also been completed. A contract for the brine pipeline which will transport Paradox brine to the injection test well was awarded September 17, 1987, for the amount of \$1,600,000. Surface treatment facilities and injection facilities to be used in conjunction with the brine pipelines will be constructed under separate contract. The special alloy injection string has been ordered with delivery expected about mid-1988.

Grand Valley Unit, Colorado

The membrane lining of West End Government Highline Canal was half completed by April 6 when water was turned into the canal. The contract for the West End Government Canal, Stage Two, was 87 percent complete at the end of September.

Lower Virgin River Unit, Nevada

Recent investigation shows that a total of 48,200 tons of salt could be removed from the river system, with a cost-effectiveness of about \$66 per ton. The 48,200 tons includes 25,700 tons attributed to AWT (advanced water treatment) flows, the proposed Harry Allen Power Plant alternative water supply. Cost-effectiveness of \$66 per ton is based on the net reduction of this project of 22,500 tons.

Because of proposed budgetary cuts in FY-88, the date for completing the Planning Report/Draft Environmental Statement is uncertain.

Saline Water Use and Disposal Opportunities Unit

A memorandum report covers IX (ion-exchange) work done at the Southern California Edison, Etiwanda power generating station during the fall of 1986 and early spring of 1987. The report confirms that IX softening of cooling tower make-up feed water, using cooling tower blowdown as the sole regenerant, is practical. Because of early cutoff of testing due to budget considerations, not all objectives were achieved. One of the original objectives was to test the process on the potential feed water for the proposed Harry Allen Power Plant in southern Nevada. Also planned were tests on a vertical tube evaporator to further concentrate the regenerant brines and tests to evaluate any possible corrosion effects resulting from the IX process.

The results of this study provide a major advance in using ion exchange softening of saline water for use in powerplant cooling.

Appendix A

Data Tables

	USBR Sinbad Valley	BR Hecker Dome	BR Grand Valley Stage One
	COLORADO	COLORADO	COLORADO
Date of Estimate:	1/82	Completed	Completed
Interest Rate:	7.63		
Estimate Adjustment for 1/82:	108.112		
1/82 Interest Rate	8.88		
IDC Adjustment for 1/82:	16.32%		
Project Area			
1. Irrigated Area (total acres)			6,000
2. Potential Participants:			
a. Individuals (number)			
b. Groups (number)			
3. Canals (total miles)			
4. Laterals (total miles)			
5. Point Sources (number)	1	3	
6. Other			
Salt Load Contribution			
1. On-farm (tons/year)			
2. Canals (tons/year)			
3. Laterals (tons/year)			
4. Point Sources (tons/year)	8,938	57,000	
5. Other (tons/year)			
Implementation Plan			
1. Construction Start (year)	1991		1980
2. Construction Period (years)	3		3
3. Expected Participants:			
a. Individuals (number)			
b. Groups (number)			
4. On-farm Practices:			
a. Treated Area (acres)			
b. Land Leveling (acres)			
c. Sprinkler Systems (acres)			
d. Farm Ditches/Pipelines (miles)			
5. Canal Lining (miles)			6.70
6. Lateral Lining (miles)			
7. Pipe Laterals (miles)			29.7
8. Winter Water Systems (miles)			
9. Collection Features (type)		low dam	
10. Delivery Systems (type)		pipeline	
11. Disposal Facilities (type)	deep well inj	well plugs	
12. Habitat Replacement (acres)			
Salt Load Reduction			
1. To date:			
a. On-farm (tons/year)			
b. Canals (tons/year)			21,900
c. Laterals (tons/year)			
d. Point Sources (tons/year)		19,000	
e. Other (tons/year)			
2. Potential/Balance:			
a. On-farm (tons/year)			
b. Canals (tons/year)			
c. Laterals (tons/year)			
d. Point Sources (tons/year)	7,420		
e. Other (tons/year)			

	BLM Sinbad Valley	BR Meeker Dome	BR Grand Valley Stage One
--	----------------------	-------------------	---------------------------------

	COLORADO	COLORADO	COLORADO
--	----------	----------	----------

Economic and Financial Analyses

Department of the Interior:

1. Plan Formulation Costs		3,118,000	
2. Nonsalinity Planning Costs			
3. Advance Planning Costs:			
a. Prior to Authorization			25,000
b. After Authorization	500,000		
4. Nonsalinity Design Costs			
5. Salinity Const. Costs To Date			27,744,000
6. Balance Salinity Const. Costs	7,233,514		
7. Nonsalinity Construction Costs			
8. Habitat Replacement Costs			
9. Salinity IDC:			
a. Economic	311,806		1,112,000
b. Financial			
10. Nonsalinity IDC			
a. Economic			
b. Financial			
11. Salinity O&M Costs w/o Power	54,054		104,000
12. Nonsalinity O&M w/o Power			8,000
13. Economic Cost of Power			
14. Financial Cost of Power	9,405		
15. Salinity M & E Costs			
16. Nonsalinity M & E Costs			

Department of Agriculture:

1. Technical Assistance Costs
2. M & E Costs
3. Information and Education Costs
4. Federal Cost-share Obligations
5. Federal Const. Cost-share To Date
6. Balance Federal Const. Cost-share
7. Local Construction Cost-share
8. Percent Federal Cost-share:
9. Federal Habitat Costs
10. Local Habitat Costs
11. Other Local Costs
12. Local O&M Costs
13. Annual Value of Replacement Costs
14. Federal IDC

Cost Effectiveness:

1. Total Salinity Construction Costs	7,233,514	3,118,000	27,744,000
2. Advance Planning Costs	500,000		
3. Habitat Replacement Costs			
4. IDC (Economic)	311,806		1,112,000
5. Investment Cost	8,045,320	3,118,000	28,856,000
6. Annual Equivalent Investment Costs	705,172	273,293	2,529,228
7. Annual Salinity O&M Costs	54,054		104,000
8. Annual Economic Cost of Power	9,405		
9. Annual M & E Costs			
10. Annual Habitat O&M Costs			8000
11. Annual Salinity Costs	768,632	273,293	2,641,228
12. Tons of Salt Removed Annually	7,470	19,000	21,900
13. Cost Effectiveness - \$/ton	103	14	121

	BR Grand Valley Stage Two	BR Grand Valley Stage Two Balance	USDA Grand Valley
	COLORADO	COLORADO	COLORADO
Date of Estimate:	1/85	1/85	10/79
Interest Rate:	8.63%	8.63%	7.00%
Estimate Adjustment for 1/87:	102.56%	102.56%	
1/87 Interest Rate	8.88%	8.88%	8.88%
IDC Adjustment for 1/87:	2.84%	2.84%	
Project Area			
1. Irrigated Area (total acres)	45,270	8,730	66,000
2. Potential Participants:			
a. Individuals (number)			920
b. Groups (number)			250
3. Canals (total miles)			
4. Laterals (total miles)			190
5. Point Sources (number)			
6. Other			
Salt Load Contribution			
1. On-farm (tons/year)			300,000
2. Canals (tons/year)			
3. Laterals (tons/year)			100,000
4. Point Sources (tons/year)			
5. Other (tons/year)			
Implementation Plan			
1. Construction Start (year)	1985	1996	1979
2. Construction Period (years)	19	9	22
3. Expected Participants:			
a. Individuals (number)			920
b. Groups (number)			250
4. On-farm Practices:			
a. Treated Area (acres)			53,000
b. Land Leveling (acres)			16,900
c. Sprinkler Systems (acres)			800
d. Farm Ditches/Pipelines (miles)			1,790
5. Canal Lining (miles)	31.86	6.14	
6. Lateral Lining (miles)	234.00	90.00	15
7. Pipe Laterals (miles)			175
8. Winter Water Systems (miles)			
9. Collection Features (type)			
10. Delivery Systems (type)			
11. Disposal Facilities (type)			
12. Habitat Replacement (acres)			1,200
Salt Load Reduction			
1. To date:			
a. On-farm (tons/year)			17,931
b. Canals (tons/year)			
c. Laterals (tons/year)			15,638
d. Point Sources (tons/year)			
e. Other (tons/year)			
2. Potential/Balance:			
a. On-farm (tons/year)			112,069
b. Canals (tons/year)	29,900	15,300	
c. Laterals (tons/year)	83,200	11,100	84,362
d. Point Sources (tons/year)			
e. Other (tons/year)			

	BR Grand Valley Stage Two	BR Grand Valley Stage Two Balance	USDA Grand Valley
	COLORADO	COLORADO	COLORADO
Economic and Financial Analyses			
Department of the Interior:			
1. Plan Formulation Costs	164,256	110,744	
2. Nonsalinity Planning Costs			
3. Advance Planning Costs:			
a. Prior to Authorization			
b. After Authorization			
4. Nonsalinity Design Costs			
5. Salinity Const. Costs To Date			
6. Balance Salinity Const. Costs	123,384,615	70,564,103	
7. Nonsalinity Construction Costs			
8. Habitat Replacement Costs	4,940,539	1,828,691	
9. Salinity IDC:			
a. Economic	5,440,907	3,033,664	
b. Financial			
10. Nonsalinity IDC			
a. Economic			
b. Financial			
11. Salinity OM&R Costs w/o Power	126,224	213,921	
12. Nonsalinity OM&R w/o Power	46,346	30,577	
13. Economic Cost of Power			
14. Financial Cost of Power			
15. Salinity M & E Costs			
16. Nonsalinity M & E Costs			
Department of Agriculture:			
1. Technical Assistance Costs			20,066,000
2. M & E Costs			3,396,000
3. Information and Education Costs			1,667,000
4. Federal Cost-share Obligations			37,095,000
5. Federal Const. Cost-share To Date			8,687,246
6. Balance Federal Const. Cost-share			28,407,754
7. Local Construction Cost-share			15,082,000
8. Percent Federal Cost-share:			70
9. Federal Habitat Costs			
10. Local Habitat Costs			
11. Other Local Costs			
12. Local O&M Costs			530,000
13. Annual Value of Replacement Costs			583,400
14. Federal IDC			
Cost Effectiveness:			
1. Total Salinity Construction Costs	123,384,615	70,564,103	58,828,000
2. Advance Planning Costs	0	0	
3. Habitat Replacement Costs	4,940,539	1,828,691	0
4. IDC (Economic)	5,440,907	3,033,664	0
5. Investment Cost	133,766,062	75,426,458	58,828,000
6. Annual Equivalent Investment Costs	11,724,595	6,611,129	5,156,274
7. Annual Salinity OM&R Costs	126,224	213,921	583,400
8. Annual Economic Cost of Power			
9. Annual M & E Costs			297,659
10. Annual Habitat OM&R Costs	46,346	30,577	
11. Annual Salinity Costs	11,897,165	6,855,628	6,037,334
12. Tons of Salt Removed Annually	113,100	26,400	230,000
13. Cost Effectiveness - \$/ton	105	260	26

	BR Paradox	BR Lower Gunnison Stage One Winter Water	BR Lower Gunnison Stage One Deferred
	COLORADO	COLORADO	COLORADO
Date of Estimate:	10/85	1/86	1/86
Interest Rate:	8.63%	8.63%	8.63%
Estimate Adjustment for 1/87:	101.27%	101.27%	102.56%
1/87 Interest Rate	8.88%	8.88%	8.88%
IDC Adjustment for 1/87:	2.84%	2.84%	2.84%
Project Area			
1. Irrigated Area (total acres)			
2. Potential Participants:			
a. Individuals (number)			
b. Groups (number)			
3. Canals (total miles)			
4. Laterals (total miles)			
5. Point Sources (number)			
6. Other			
Salt Load Contribution			
1. On-farm (tons/year)			
2. Canals (tons/year)			
3. Laterals (tons/year)			
4. Point Sources (tons/year)	205,000		
5. Other (tons/year)		74,000	
Implementation Plan			
1. Construction Start (year)	1986	1989	1990
2. Construction Period (years)	5	3	6
3. Expected Participants:			
a. Individuals (number)			
b. Groups (number)			
4. On-farm Practices:			
a. Treated Area (acres)			
b. Land Leveling (acres)			
c. Sprinkler Systems (acres)			
d. Farm Ditches/Pipelines (miles)			
5. Canal Lining (miles)			58.90
6. Lateral Lining (miles)			195.40
7. Pipe Laterals (miles)			
8. Winter Water Systems (miles)			
9. Collection Features (type)	shallow wells		
10. Delivery Systems (type)	pipeline		
11. Disposal Facilities (type)	deep well inj		
12. Habitat Replacement (acres)			2,100
Salt Load Reduction			
1. To date:			
a. On-farm (tons/year)			
b. Canals (tons/year)			
c. Laterals (tons/year)			
d. Point Sources (tons/year)			
e. Other (tons/year)			
2. Potential/Balance:			
a. On-farm (tons/year)			
b. Canals (tons/year)			
c. Laterals (tons/year)			
d. Point Sources (tons/year)	180,000		66,500
e. Other (tons/year)		74,000	

	BR Paradox	BR Lower Gunnison Stage One Winter Water	BR Lower Gunnison Stage One Deferred
	COLORADO	COLORADO	COLORADO

Economic and Financial Analyses

Department of the Interior:

1. Plan Formulation Costs			
2. Nonsalinity Planning Costs			
3. Advance Planning Costs:			
a. Prior to Authorization			
b. After Authorization			
4. Nonsalinity Design Costs			
5. Salinity Const. Costs To Date	28,498,690		
6. Balance Salinity Const. Costs	63,790,930	27,732,658	140,205,128
7. Nonsalinity Construction Costs			
8. Habitat Replacement Costs			
9. Salinity IDC:			
a. Economic			
b. Financial			
10. Nonsalinity IDC			
a. Economic			
b. Financial			
11. Salinity O&M Costs w/o Power	303,797	361,519	
12. Nonsalinity O&M w/o Power		74,937	67,692
13. Economic Cost of Power	1,017,722		
14. Financial Cost of Power	157,975		
15. Salinity M & E Costs			
16. Nonsalinity M & E Costs			

Department of Agriculture:

1. Technical Assistance Costs
2. M & E Costs
3. Information and Education Costs
4. Federal Cost-share Obligations
5. Federal Const. Cost-share To Date
6. Balance Federal Const. Cost-share
7. Local Construction Cost-share
8. Percent Federal Cost-share:
9. Federal Habitat Costs
10. Local Habitat Costs
11. Other Local Costs
12. Local O&M Costs
13. Annual Value of Replacement Costs
14. Federal IDC

Cost Effectiveness:

1. Total Salinity Construction Costs	84,289,620	27,732,658	140,205,128
2. Advance Planning Costs			
3. Habitat Replacement Costs			
4. IDC (Economic)			
5. Investment Costs	84,289,620	27,732,658	140,205,128
6. Annual Equivalent Investment Costs	7,387,985	2,430,767	12,288,979
7. Annual Salinity O&M Costs	303,797	361,519	
8. Annual Economic Cost of Power	1,017,722		
9. Annual M & E Costs			
10. Annual Habitat O&M Costs			
11. Annual Salinity Costs	8,709,504	2,792,286	12,288,979
12. Tons of Salt Removed Annually	180,000	74,000	66,500
13. Cost Effectiveness - \$/ton	48	38	185

	BR Lower Gunnison North Fork	USDA Lower Gunnison 1	USDA Lower Gunnison 2 Montrose
	COLORADO	COLORADO	COLORADO
Date of Estimate:		7/80	7/80
Interest Rate:		0.00%	7.38%
Estimate Adjustment for 1/87:			
1/87 Interest Rate		8.88%	8.88%
IDC Adjustment for 1/87:			0
Project Area			
1. Irrigated Area (total acres)		22,609	32,468
2. Potential Participants:		330	350
a. Individuals (number)		22	310
b. Groups (number)		50	30
3. Canals (total miles)		46	70
4. Laterals (total miles)		0	13
5. Point Sources (number)		0	0
6. Other			0
Salt Load Contribution			
1. On-farm (tons/year)		66,000	76,000
2. Canals (tons/year)		41,400	37,800
3. Laterals (tons/year)		11,400	2,900
4. Point Sources (tons/year)		0	0
5. Other (tons/year)		0	0
Implementation Plan			
1. Construction Start (year)	1990	1989	1991
2. Construction Period (years)	0	18	18
3. Expected Participants:			
a. Individuals (number)		220	230
b. Groups (number)		15	15
4. On-farm Practices:			
a. Treated Area (acres)		20,400	26,000
b. Land Leveling (acres)		8,400	12,000
c. Sprinkler Systems (acres)		2,600	3,700
d. Farm Ditches/Pipelines (miles)		305	440
5. Canal Lining (miles)		40.00	56.00
6. Lateral Lining (miles)		9	3
7. Pipe Laterals (miles)		28	8
8. Winter Water Systems (miles)		0	0
9. Collection Features (type)		0	0
10. Delivery Systems (type)		0	0
11. Disposal Facilities (type)		0	0
12. Habitat Replacement (acres)		950	1,300
Salt Load Reduction			
1. To date:			
a. On-farm (tons/year)		0	0
b. Canals (tons/year)		0	0
c. Laterals (tons/year)		0	0
d. Point Sources (tons/year)		0	0
e. Other (tons/year)		0	0
2. Potential/Balance:			
a. On-farm (tons/year)		38,700	48,300
b. Canals (tons/year)		34,000	31,000
c. Laterals (tons/year)		9,400	2,400
d. Point Sources (tons/year)		0	0
e. Other (tons/year)		0	0

Data Source:

SCS/CO

SCS/CO

	BR Lower Gunnison North Fork	USDA Lower Gunnison 1	USDA Lower Gunnison 2 Montrose
	COLORADO	COLORADO	COLORADO

Economic and Financial Analyses

Department of the Interior:

1. Plan Formulation Costs
2. Nonsalinity Planning Costs
3. Advance Planning Costs:
 - a. Prior to Authorization
 - b. After Authorization
4. Nonsalinity Design Costs
5. Salinity Const. Costs To Date
6. Balance Salinity Const. Costs
7. Nonsalinity Construction Costs
8. Habitat Replacement Costs
9. Salinity IDC:
 - a. Economic
 - b. Financial
10. Nonsalinity IDC
 - a. Economic
 - b. Financial
11. Salinity OM&R Costs w/o Power
12. Nonsalinity OM&R w/o Power
13. Economic Cost of Power
14. Financial Cost of Power
15. Salinity M & E Costs
16. Nonsalinity M & E Costs

Department of Agriculture:

1. Technical Assistance Costs	17,182,000	18,234,000
2. M & E Costs	2,250,000	2,571,000
3. Information and Education Costs	1,648,000	1,854,000
4. Federal Cost-share Obligations	31,752,000	33,696,000
5. Federal Const. Cost-share To Date	0	0
6. Balance Federal Const. Cost-share	31,752,000	33,696,000
7. Local Construction Cost-share	13,688,000	14,441,000
8. Percent Federal Cost-share:	70	70
9. Federal Habitat Costs	0	0
10. Local Habitat Costs	0	0
11. Other Local Costs	0	0
12. Local O&M Costs	453,600	481,500
13. Annual Value of Replacement Costs	499,200	530,800
14. Federal IDC	0	0

Cost Effectiveness:

1. Total Salinity Construction Costs	50,582,000	53,784,000
2. Advance Planning Costs	0	0
3. Habitat Replacement Costs	0	0
4. IDC (Economic)	0	0
5. Subtotal Investment	50,582,000	53,784,000
6. Annual Equivalent Investment Costs	4,433,512	4,714,168
7. Annual Salinity OM&R Costs	499,200	530,800
8. Annual Economic Cost of Power	0	0
9. Annual M & E Costs	197,213	225,348
10. Annual Habitat OM&R Costs	0	0
11. Annual Salinity Costs	5,129,925	5,469,516
12. Tons of Salt Removed Annually	82,100	81,700
13. Cost Effectiveness	62	67

	USDA Lower Gunnison 2 Delta	USDA Lower Gunnison 3	BR Dolores
	COLORADO	COLORADO	COLORADO
Date of Estimate:	7/88	7/88	1/86
Interest Rate:	7.38%	7.38%	8.63%
Estimate Adjustment for 1/87:			101.27%
1/87 Interest Rate	8.88%	8.88%	8.88%
IDC Adjustment for 1/87:	0	0	2.84%
Project Area			
1. Irrigated Area (total acres)	26,667	62,366	
2. Potential Participants:	310	700	
a. Individuals (number)	255	595	
b. Groups (number)	25	60	
3. Canals (total miles)	88	0	
4. Laterals (total miles)	23	0	
5. Point Sources (number)	0	0	
6. Other	0	0	
Salt Load Contribution			
1. On-farm (tons/year)	97,000	32,000	
2. Canals (tons/year)	47,100	0	
3. Laterals (tons/year)	5,300	0	
4. Point Sources (tons/year)	0	0	
5. Other (tons/year)	0	0	
Implementation Plan			
1. Construction Start (year)	1991	1992	1989
2. Construction Period (years)	14	4	3
3. Expected Participants:			
a. Individuals (number)	200	450	
b. Groups (number)	15	30	
4. On-farm Practices:			
a. Treated Area (acres)	21,300	50,000	
b. Land Leveling (acres)	9,900	23,200	
c. Sprinkler Systems (acres)	3,100	0	
d. Farm Ditches/Pipelines (miles)	360	0	
5. Canal Lining (miles)	70	0	
6. Lateral Lining (miles)	4	0	
7. Pipe Laterals (miles)	14	0	
8. Winter Water Systems (miles)	0	0	
9. Collection Features (type)	0	0	
10. Delivery Systems (type)	0	0	
11. Disposal Facilities (type)	0	0	
12. Habitat Replacement (acres)	1,100	500	
Salt Load Reduction			
1. To date:			
a. On-farm (tons/year)	0	0	
b. Canals (tons/year)	0	0	
c. Laterals (tons/year)	0	0	
d. Point Sources (tons/year)	0	0	
e. Other (tons/year)	0	0	
2. Potential/Balances:			
a. On-farm (tons/year)	61,600	12,000	
b. Canals (tons/year)	38,700	0	23,000
c. Laterals (tons/year)	4,100	0	
d. Point Sources (tons/year)	0	0	
e. Other (tons/year)	0	0	

1/ Deferred pending identification of beneficial use of water

Data Source:

SCS/CO

SCS/CO

PF-65

	USDA Lower Gunnison 2 Delta	USDA Lower Gunnison 3	BR Dolores
	COLORADO	COLORADO	COLORADO

Economic and Financial Analyses

Department of the Interior:

1. Plan Formulation Costs			
2. Nonsalinity Planning Costs			
3. Advance Planning Costs:			
a. Prior to Authorization			
b. After Authorization			
4. Nonsalinity Design Costs			
5. Salinity Const. Costs To Date			
6. Balance Salinity Const. Costs			21,534,177
7. Nonsalinity Construction Costs			
8. Habitat Replacement Costs			
9. Salinity IDC:			
a. Economic			
b. Financial			
10. Nonsalinity IDC			
a. Economic			
b. Financial			
11. Salinity O&M Costs w/o Power			
12. Nonsalinity O&M w/o Power			
13. Economic Cost of Power			
14. Financial Cost of Power			
15. Salinity M & E Costs			
16. Nonsalinity M & E Costs			

Department of Agriculture:

1. Technical Assistance Costs	14,276,000	2,871,000	
2. M & E Costs	1,814,000	482,000	
3. Information and Education Costs	1,236,000	309,000	
4. Federal Cost-share Obligations	26,381,000	5,306,000	
5. Federal Const. Cost-share To Date	0	0	
6. Balance Federal Const. Cost-share	26,381,000	5,306,000	
7. Local Construction Cost-share	11,298,000	2,273,000	
8. Percent Federal Cost-share:	70	70	
9. Federal Habitat Costs	0	0	
10. Local Habitat Costs	0	0	
11. Other Local Costs	0	0	
12. Local O&M Costs	377,100	75,400	
13. Annual Value of Replacement Costs	415,000	83,200	
14. Federal IDC	0	0	

Cost Effectiveness:

1. Total Salinity Construction Costs	41,893,000	8,486,000	21,534,177
2. Advance Planning Costs	0	0	
3. Habitat Replacement Costs	0	0	
4. IDC (Economic)	0	0	
5. Subtotal Investment	41,893,000	8,486,000	21,534,177
6. Annual Equivalent Investment Costs	3,671,921	743,798	1,887,471
7. Annual Salinity O&M Costs	415,000	83,200	
8. Annual Economic Cost of Power	0	0	
9. Annual M & E Costs	158,997	42,247	
10. Annual Habitat O&M Costs	0	0	
11. Annual Salinity Costs	4,245,919	869,245	1,887,471
12. Tons of Salt Removed Annually	104,700	12,000	23,000
13. Cost Effectiveness	41	72	82

	USDA McElmo	BR Glen Out	USDA Mancos
	COLORADO	COLORADO	COLORADO
Date of Estimate:	7/81	1/83	1/83
Interest Rate:	7.63%	7.88%	7.88%
Estimate Adjustment for 1/87:		105.96%	
1/87 Interest Rate	8.88%	8.88%	8.88%
IDC Adjustment for 1/87:		12.63%	
Project Area			
1. Irrigated Area (total acres)	29,100		9,200
2. Potential Participants:			
a. Individuals (number)	342		95
b. Groups (number)			34
3. Canals (total miles)			104
4. Laterals (total miles)	235		
5. Point Sources (number)			
6. Other			
Salt Load Contribution			
1. On-farm (tons/year)	51,000		13,000
2. Canals (tons/year)			18,000
3. Laterals (tons/year)	9,000		
4. Point Sources (tons/year)		429,000	
5. Other (tons/year)			
Implementation Plan			
1. Construction Start (year)	1990	1/	2005
2. Construction Period (years)	10	3	4
3. Expected Participants:			
a. Individuals (number)	230		57
b. Groups (number)			15
4. On-farm Practices:			
a. Treated Area (acres)	19,700		5,500
b. Land Leveling (acres)			
c. Sprinkler Systems (acres)	19,700		3,200
d. Farm Ditches/Pipelines (miles)	33		
5. Canal Lining (miles)			17
6. Lateral Lining (miles)			
7. Pipe Laterals (miles)	235		
8. Winter Water Systems (miles)			
9. Collection Features (type)		sp boxes & wells	
10. Delivery Systems (type)		pipeline	
11. Disposal Facilities (type)		evap ponds	
12. Habitat Replacement (acres)			
Salt Load Reduction			
1. To date:			
a. On-farm (tons/year)			
b. Canals (tons/year)			
c. Laterals (tons/year)			
d. Point Sources (tons/year)			
e. Other (tons/year)			
2. Potential/Balances:			
a. On-farm (tons/year)	29,000		1,100
b. Canals (tons/year)			7,700
c. Laterals (tons/year)	9,000		
d. Point Sources (tons/year)		287,000	
e. Other (tons/year)			

1/ Deferred pending identification of beneficial use of water

Data Source: SCS/CO SCS/CO

	USDA McElmo	BR Glen Det	USDA Mancos
	COLORADO	COLORADO	COLORADO
Economic and Financial Analyses			
Department of the Interior:			
1. Plan Formulation Costs			
2. Nonsalinity Planning Costs			
3. Advance Planning Costs:			
a. Prior to Authorization			
b. After Authorization			
4. Nonsalinity Design Costs			
5. Salinity Const. Costs To Date			
6. Balance Salinity Const. Costs		327,607,947	
7. Nonsalinity Construction Costs			
8. Habitat Replacement Costs			
9. Salinity IDC:			
a. Economic		20,883,266	
b. Financial			
10. Nonsalinity IDC			
a. Economic			
b. Financial			
11. Salinity OM&R Costs w/o Power		2,778,278	
12. Nonsalinity OM&R w/o Power			
13. Economic Cost of Power			
14. Financial Cost of Power		860,397	
15. Salinity M & E Costs			
16. Nonsalinity M & E Costs			
Department of Agriculture:			
1. Technical Assistance Costs	10,801,000		2,297,000
2. M & E Costs	1,097,000		53,000
3. Information and Education Costs	1,060,000		157,000
4. Federal Cost-share Obligations	18,534,000		3,638,000
5. Federal Const. Cost-share To Date	0		0
6. Balance Federal Const. Cost-share	18,534,000		3,638,000
7. Local Construction Cost-share	9,979,000		2,425,000
8. Percent Federal Cost-share:	65		60
9. Federal Habitat Costs	0		0
10. Local Habitat Costs	0		0
11. Other Local Costs	0		0
12. Local O&M Costs	285,200		61,000
13. Annual Value of Replacement Costs	314,300		66,800
14. Federal IDC	0		0
Cost Effectiveness:			
1. Total Salinity Construction Costs	30,395,000	327,607,947	6,092,000
2. Advance Planning Costs	0		0
3. Habitat Replacement Costs	0		0
4. IDC (Economic)	0	20,883,266	0
5. Subtotal Investment	30,395,000	348,491,213	6,092,000
6. Annual Equivalent Investment Costs	2,664,122	30,545,255	533,964
7. Annual Salinity OM&R Costs	314,300	2,778,278	66,800
8. Annual Economic Cost of Power	0	860,397	0
9. Annual M & E Costs	96,152		4,645
10. Annual Habitat OM&R Costs	0		
11. Annual Salinity Costs	3,074,574	34,183,930	605,409
12. Tons of Salt Removed Annually	38,000	287,000	8,000
13. Cost Effectiveness	81	119	69

	BR Lower Virgin 1/ 2/	USDA Virgin Valley	USDA Hoopa
	NEVADA	NEVADA	NEVADA
Date of Estimate:	1/86	7/80	7/80
Interest Rate:	8.63%	7.38%	7.38%
Estimate Adjustment for 1/87:	101.27%		
1/87 Interest Rate	8.88%	8.88%	8.88%
IDC Adjustment for 1/87:	2.84%		
Project Area			
1. Irrigated Area (total acres)		4,625	4,982
2. Potential Participants:			
a. Individuals (number)		45	70
b. Groups (number)		4	1
3. Canals (total miles)		15.70	28.00
4. Laterals (total miles)			
5. Point Sources (number)			
6. Other			
Salt Load Contribution			
1. On-farm (tons/year)		47,200	28,300
2. Canals (tons/year)		8,200	1,850
3. Laterals (tons/year)			
4. Point Sources (tons/year)	359,800		
5. Other (tons/year)			2,800
Implementation Plan			
1. Construction Start (year)	1992	2005	1990
2. Construction Period (years)	3	3	4
3. Expected Participants:			
a. Individuals (number)		45	70
b. Groups (number)		4	1
4. On-farm Practices:			
a. Treated Area (acres)		3,525	4,982
b. Land Leveling (acres)			
c. Sprinkler Systems (acres)			
d. Farm Ditches/Pipelines (miles)		27	14.30
5. Canal Lining (miles)		6.40	0.27
6. Lateral Lining (miles)			
7. Pipe Laterals (miles)			17.80
8. Winter Water Systems (miles)			
9. Collection Features (type)			
10. Delivery Systems (type)	38 mi. pipeline ^{2/}	open lined	pipeline
11. Disposal Facilities (type)			
12. Habitat Replacement (acres)		2,840	2,814
Salt Load Reduction			
1. To date:			
a. On-farm (tons/year)			
b. Canals (tons/year)			
c. Laterals (tons/year)			
d. Point Sources (tons/year)			
e. Other (tons/year)			
2. Potential/Balance:			
a. On-farm (tons/year)		38,487	17,395
b. Canals (tons/year)		6,800	1,835
c. Laterals (tons/year)			
d. Point Sources (tons/year)	22,500 ^{2/}		
e. Other (tons/year)			270

1/ Assumes 50% allocation of costs to water supply.

2/ Based on net tons removed at 2460 mg/L. Assuming that w/o project water source is RWT plant, a 1,300 mg/L reduction would occur without the project. With new information (8/87), the cost-effectiveness is approximately \$66/ton.

Data Source: LCR 3/86 SCS/NV SCS/NV

BR	USDA	USDA
Lower Virgin	Virgin Valley	Moapa

NEVADA	NEVADA	NEVADA
--------	--------	--------

Economic and Financial Analyses

Department of the Interior:

1. Plan Formulation Costs	
2. Nonsalinity Planning Costs	
3. Advance Planning Costs:	
a. Prior to Authorization	
b. After Authorization	
4. Nonsalinity Design Costs	
5. Salinity Const. Costs To Date	
6. Balance Salinity Const. Costs	19,848,181
7. Nonsalinity Construction Costs	
8. Habitat Replacement Costs	
9. Salinity IDC:	
a. Economic	
b. Financial	
10. Nonsalinity IDC	
a. Economic	
b. Financial	
11. Salinity OM&R Costs w/o Power	345,823
12. Nonsalinity OM&R w/o Power	
13. Economic Cost of Power	
14. Financial Cost of Power	
15. Salinity M & E Costs	
16. Nonsalinity M & E Costs	

Department of Agriculture:

1. Technical Assistance Costs	2,118,000	2,235,600
2. M & E Costs	332,700	399,600
3. Information and Education Costs	286,800	283,200
4. Federal Cost-share Obligations	4,605,000	5,233,000
5. Federal Const. Cost-share To Date	0	0
6. Balance Federal Const. Cost-share	4,605,000	5,233,000
7. Local Construction Cost-share	2,479,000	2,243,000
8. Percent Federal Cost-share:	65	70
9. Federal Habitat Costs	16,900	129,300
10. Local Habitat Costs	9,200	55,400
11. Other Local Costs	0	0
12. Local OM&R Costs	64,300	371,600
13. Annual Value of Replacement Costs	142,200	99,000
14. Federal IDC	0	0

Cost Effectiveness:

1. Total Salinity Construction Costs	19,848,181	6,929,000	7,751,800
2. Advance Planning Costs		0	0
3. Habitat Replacement Costs		16,900	129,300
4. IDC (Economic)	0	0	0
5. Subtotal Investment	19,848,181	6,945,900	7,881,100
6. Annual Equivalent Investment Costs	1,739,686	608,000	690,778
7. Annual Salinity OM&R Costs	345,823	142,200	99,000
8. Annual Economic Cost of Power	0	0	0
9. Annual M & E Costs		29,161	35,025
10. Annual Habitat OM&R Costs			
11. Annual Salinity Costs	2,085,559	780,169	824,803
12. Tons of Salt Removed Annually	22,500	37,207	19,500
13. Cost Effectiveness	93	21	42

1/ These figures are estimates of the voluntary replacement costs.

BR	BR	BR
Las Vegas Wash Stage I Pittman	Las Vegas Wash Stage I Whitney	Las Vegas Wash Stage II
NEVADA	NEVADA	NEVADA

Date of Estimate: Complete
 Interest Rate:
 Estimate Adjustment for 1/87:
 1/87 Interest Rate
 IDC Adjustment for 1/87:

Project Area

1. Irrigated Area (total acres)
2. Potential Participants:
 - a. Individuals (number)
 - b. Groups (number)
3. Canals (total miles)
4. Laterals (total miles)
5. Point Sources (number)
6. Other

Salt Load Contribution

1. On-farm (tons/year)
2. Canals (tons/year)
3. Laterals (tons/year)
4. Point Sources (tons/year)
5. Other (tons/year)

Implementation Plan

- | | 1984 | 1986 | 1992 |
|-----------------------------------|------|------|------|
| 1. Construction Start (year) | 1 | 3 | 10 |
| 2. Construction Period (years) | | | |
| 3. Expected Participants: | | | |
| a. Individuals (number) | | | |
| b. Groups (number) | | | |
| 4. On-farm Practices: | | | |
| a. Treated Area (acres) | | | |
| b. Land Leveling (acres) | | | |
| c. Sprinkler Systems (acres) | | | |
| d. Farm Ditches/Pipelines (miles) | | | |
| 5. Canal Lining (miles) | | | |
| 6. Lateral Lining (miles) | | | |
| 7. Pipe Laterals (miles) | | | |
| 8. Winter Water Systems (miles) | | | |
| 9. Collection Features (type) | | | |
| 10. Delivery Systems (type) | | | |
| 11. Disposal Facilities (type) | | | |
| 12. Habitat Replacement (acres) | | | |

Salt Load Reduction

- | | | | |
|------------------------------|-------|-------|--------|
| 1. To date: | | | |
| a. On-farm (tons/year) | | | |
| b. Canals (tons/year) | | | |
| c. Laterals (tons/year) | | | |
| d. Point Sources (tons/year) | 7,000 | | |
| e. Other (tons/year) | | | |
| 2. Potential/Balance: | | | |
| a. On-farm (tons/year) | | | |
| b. Canals (tons/year) | | | |
| c. Laterals (tons/year) | | | |
| d. Point Sources (tons/year) | | 1,000 | 66,000 |
| e. Other (tons/year) | | | |

Data Source:

CRWQO

CRWQO

CRWQO

	BR Las Vegas Wash Stage I Pittman	BR Las Vegas Wash Stage I Whitney	BR Las Vegas Wash Stage II
	NEVADA	NEVADA	NEVADA

Economic and Financial Analyses

Department of the Interior:

1. Plan Formulation Costs			
2. Nonsalinity Planning Costs			
3. Advance Planning Costs:			
a. Prior to Authorization			
b. After Authorization			
4. Nonsalinity Design Costs			
5. Salinity Const. Costs To Date	1,381,800		
6. Balance Salinity Const. Costs		1,400,000	9,609,565
7. Nonsalinity Construction Costs			
8. Habitat Replacement Costs			
9. Salinity IDC:			
a. Economic			
b. Financial			
10. Nonsalinity IDC			
a. Economic			
b. Financial			
11. Salinity OM&R Costs w/o Power	50,000	75,000	300,000
12. Nonsalinity OM&R w/o Power			
13. Economic Cost of Power			
14. Financial Cost of Power			
15. Salinity M & E Costs			
16. Nonsalinity M & E Costs			

Department of Agriculture:

1. Technical Assistance Costs
2. M & E Costs
3. Information and Education Costs
4. Federal Cost-share Obligations
5. Federal Const. Cost-share To Date
6. Balance Federal Const. Cost-share
7. Local Construction Cost-share
8. Percent Federal Cost-share:
9. Federal Habitat Costs
10. Local Habitat Costs
11. Other Local Costs
12. Local OM&R Costs
13. Annual Value of Replacement Costs
14. Federal IDC

Cost Effectiveness:

1. Total Salinity Construction Costs	1,381,800	1,400,000	9,609,565
2. Advance Planning Costs			
3. Habitat Replacement Costs			
4. IDC (Economic)			
5. Subtotal Investment	1,381,800	1,400,000	9,609,565
6. Annual Equivalent Investment Costs	121,115	122,710	842,278
7. Annual Salinity OM&R Costs	50,000	75,000	300,000
8. Annual Economic Cost of Power			
9. Annual M & E Costs			
10. Annual Habitat OM&R Costs			
11. Annual Salinity Costs	171,115	197,710	1,142,278
12. Tons of Salt Removed Annually	7,000	1,000	66,000
13. Cost Effectiveness	24	198	17

	BR San Juan	BR Uinta Stage One	BR Uinta Stage Two
	NEW MEXICO	UTAH	UTAH
Date of Estimate:		1/85	
Interest Rate:		8.63%	
Estimate Adjustment for 1/87:		102.56%	
1/87 Interest Rate		8.88%	
IDC Adjustment for 1/87:		2.84%	
Project Area			
1. Irrigated Area (total acres)		97,447	
2. Potential Participants:			
a. Individuals (number)			
b. Groups (number)			
3. Canals (total miles)			
4. Laterals (total miles)			
5. Point Sources (number)			
6. Other			
Salt Load Contribution			
1. On-farm (tons/year)			
2. Canals (tons/year)			
3. Laterals (tons/year)			
4. Point Sources (tons/year)			
5. Other (tons/year)		450,000	
Implementation Plan			
1. Construction Start (year)		1993	
2. Construction Period (years)		8	
3. Expected Participants:			
a. Individuals (number)			
b. Groups (number)			
4. On-farm Practices:			
a. Treated Area (acres)			
b. Land Leveling (acres)			
c. Sprinkler Systems (acres)			
d. Farm Ditches/Pipelines (miles)			
5. Canal Lining (miles)		43.98	
6. Lateral Lining (miles)		11.60	
7. Pipe Laterals (miles)			
8. Winter Water Systems (miles)			
9. Collection Features (type)			
10. Delivery Systems (type)			
11. Disposal Facilities (type)			
12. Habitat Replacement (acres)			
Salt Load Reduction			
1. To date:			
a. On-farm (tons/year)			
b. Canals (tons/year)			
c. Laterals (tons/year)			
d. Point Sources (tons/year)			
e. Other (tons/year)			
2. Potential/Balance:			
a. On-farm (tons/year)			
b. Canals (tons/year)		25,500	
c. Laterals (tons/year)			
d. Point Sources (tons/year)			
e. Other (tons/year)			
Data Source:		4/86 PR/EIS	

BR
San JuanBR
Uinta
Stage OneBR
Uinta
Stage Two

NEW MEXICO

UTAH

UTAH

Economic and Financial Analyses

Department of the Interior:

1. Plan Formulation Costs	2,500,000
2. Nonsalinity Planning Costs	
3. Advance Planning Costs:	
a. Prior to Authorization	1,200,000
b. After Authorization	
4. Nonsalinity Design Costs	
5. Salinity Const. Costs To Date	
6. Balance Salinity Const. Costs	21,552,000
7. Nonsalinity Construction Costs	
8. Habitat Replacement Costs	1,000,000
9. Salinity IDC:	
a. Economic	
b. Financial	
10. Nonsalinity IDC	
a. Economic	
b. Financial	
11. Salinity OM&R Costs w/o Power	157,800
12. Nonsalinity OM&R w/o Power	7,300
13. Economic Cost of Power	
14. Financial Cost of Power	
15. Salinity M & E Costs	
16. Nonsalinity M & E Costs	

Department of Agriculture:

1. Technical Assistance Costs
2. M & E Costs
3. Information and Education Costs
4. Federal Cost-share Obligations
5. Federal Const. Cost-share To Date
6. Balance Federal Const. Cost-share
7. Local Construction Cost-share
8. Percent Federal Cost-share:
9. Federal Habitat Costs
10. Local Habitat Costs
11. Other Local Costs
12. Local O&M Costs
13. Annual Value of Replacement Costs
14. Federal IDC

Cost Effectiveness:

1. Total Salinity Construction Costs	21,552,000
2. Advance Planning Costs	1,200,000
3. Habitat Replacement Costs	1,000,000
4. IDC (Economic)	
5. Subtotal Investment	23,752,000
6. Annual Equivalent Investment Costs	2,001,863
7. Annual Salinity OM&R Costs	157,800
8. Annual Economic Cost of Power	
9. Annual M & E Costs	
10. Annual Habitat OM&R Costs	7,300
11. Annual Salinity Costs	2,246,963
12. Tons of Salt Removed Annually	25,500
13. Cost Effectiveness	88

	USDA Unit 1/	BR/USDA Price-Sn Rfael	USDA Price-Sn Rfael
--	-----------------	---------------------------	------------------------

	UTAH	UTAH	UTAH
Date of Estimate:	7/77	1/86	
Interest Rate:	6.63%	8.63%	
Estimate Adjustment for 1/87:		101.27%	
1/87 Interest Rate	8.88%	8.88%	
IDC Adjustment for 1/87:		2.84%	
Project Area			
1. Irrigated Area (total acres)	205,000		
2. Potential Participants:			
a. Individuals (number)	1,300		
b. Groups (number)	250		
3. Canals (total miles)	576		
4. Laterals (total miles)	859		
5. Point Sources (number)			
6. Other			
Salt Load Contribution			
1. On-farm (tons/year)	175,000		
2. Canals (tons/year)	25,000		
3. Laterals (tons/year)	20,000		
4. Point Sources (tons/year)	45,000		
5. Other (tons/year)	235,000		
Implementation Plan			
1. Construction Start (year)	1980	1992	
2. Construction Period (years)	24	7	
3. Expected Participants:			
a. Individuals (number)	800		
b. Groups (number)	150		
4. On-farm Practices:			
a. Treated Area (acres)	128,100		
b. Land Leveling (acres)	42,800		
c. Sprinkler Systems (acres)	79,400		
d. Farm Ditches/Pipelines (miles)	1,540		
5. Canal Lining (miles)			
6. Lateral Lining (miles)			
7. Pipe Laterals (miles)	306		
8. Winter Water Systems (miles)			
9. Collection Features (type)			
10. Delivery Systems (type)	Pipeline		
11. Disposal Facilities (type)			
12. Habitat Replacement (acres)	4,500		
Salt Load Reduction			
1. To date:			
a. On-farm (tons/year)	18,751		
b. Canals (tons/year)			
c. Laterals (tons/year)	3,923		
d. Point Sources (tons/year)			
e. Other (tons/year)			
2. Potential/Balance:			
a. On-farm (tons/year)	63,549		
b. Canals (tons/year)			
c. Laterals (tons/year)	11,977		
d. Point Sources (tons/year)			
e. Other (tons/year)		52,322	

1/ Revised to reflect current studies

Data Sources: SCS/UT 3-86 Jt Rpt/Forum

	USDA	BR/USDA	USDA
	Units	Price-Sn Rfael	Price-Sn Rfael

	UTAH	UTAH	UTAH
--	------	------	------

=====

Economic and Financial Analyses

Department of the Interior:

1.	Plan Formulation Costs		
2.	Nonsalinity Planning Costs		
3.	Advance Planning Costs:		
a.	Prior to Authorization		
b.	After Authorization		
4.	Nonsalinity Design Costs		
5.	Salinity Const. Costs To Date		
6.	Balance Salinity Const. Costs		28,658,220
7.	Nonsalinity Construction Costs		
8.	Habitat Replacement Costs		112,367
9.	Salinity IDC:		
a.	Economic		2,615,624
b.	Financial		
10.	Nonsalinity IDC		
a.	Economic		
b.	Financial		
11.	Salinity O&M Costs w/o Power		0
12.	Nonsalinity O&M w/o Power		
13.	Economic Cost of Power		
14.	Financial Cost of Power		
15.	Salinity M & E Costs		
16.	Nonsalinity M & E Costs		

Department of Agriculture:

1.	Technical Assistance Costs	17,210,270	
2.	M & E Costs	3,009,660	
3.	Information and Education Costs	704,520	
4.	Federal Cost-share Obligations	61,326,000	6,538,000
5.	Federal Const. Cost-share To Date	11,249,921	0
6.	Balance Federal Const. Cost-share	50,076,079	6,620,759
7.	Local Construction Cost-share	26,283,000	2,837,460
8.	Percent Federal Cost-share:	70	
9.	Federal Habitat Costs	456,000	31,032
10.	Local Habitat Costs	232,500	
11.	Other Local Costs	707,000	
12.	Local O&M Costs	3,225,000	
13.	Annual Value of Replacement Costs	1,041,600	179,706
14.	Federal IDC	0	

Cost Effectiveness:

1.	Total Salinity Construction Costs	79,240,790	35,278,987
2.	Advance Planning Costs	0	
3.	Habitat Replacement Costs	456,000	
4.	IDC (Economic)	0	2,615,624
5.	Subtotal Investment	79,696,790	37,894,611
6.	Annual Equivalent Investment Costs	6,985,424	3,321,463
7.	Annual Salinity O&M Costs	1,041,600	179,706
8.	Annual Economic Cost of Power	0	
9.	Annual M & E Costs	263,797	
10.	Annual Habitat O&M Costs	0	143,390
11.	Annual Salinity Costs	8,290,820	3,644,567
12.	Tons of Salt Removed Annually	98,200	52,322
13.	Cost Effectiveness	84	70

=====

	BR Dirty Devil	BR Big Sandy	USDA Big Sandy 1/
	UTAH	WYOMING	WYOMING
Date of Estimate:	1/85		10/84
Interest Rate:	8.63%		7.00%
Estimate Adjustment for 1/87:	102.56%		
1/87 Interest Rate	8.08%		8.00%
IDC Adjustment for 1/87:	2.04%		
Project Area			
1. Irrigated Area (total acres)			15,700
2. Potential Participants:			
a. Individuals (number)			84
b. Groups (number)			9
3. Canals (total miles)			
4. Laterals (total miles)			
5. Point Sources (number)			
6. Other			
Salt Load Contribution			
1. On-farm (tons/year)			90,100
2. Canals (tons/year)			
3. Laterals (tons/year)			
4. Point Sources (tons/year)		164,000	
5. Other (tons/year)	150,000		24,300
Implementation Plan			
1. Construction Start (year)	1991		1989
2. Construction Period (years)	3		8
3. Expected Participants:			
a. Individuals (number)			84
b. Groups (number)			9
4. On-farm Practices:			
a. Treated Area (acres)			15,700
b. Land Leveling (acres)			2,500
c. Sprinkler Systems (acres)			11,000
d. Farm Ditches/Pipelines (miles)			146
5. Canal Lining (miles)			
6. Lateral Lining (miles)			
7. Pipe Laterals (miles)			
8. Winter Water Systems (miles)			
9. Collection Features (type)			
10. Delivery Systems (type)	shallow wells		
11. Disposal Facilities (type)	15000 ft pipeln		
12. Habitat Replacement (acres)	injection wells		1,290
Salt Load Reduction			
1. To date:			
a. On-farm (tons/year)			
b. Canals (tons/year)			
c. Laterals (tons/year)			
d. Point Sources (tons/year)			
e. Other (tons/year)			
2. Potential/Balances:			
a. On-farm (tons/year)			52,900
b. Canals (tons/year)			
c. Laterals (tons/year)			
d. Point Sources (tons/year)			
e. Other (tons/year)	20,900		

1/ Subject to low pressure sprinkler plan revisions

Data Sources:

3/86 Draft PR

SCS/WY

BR	BR	USDA
Dirty Devil	Big Sandy	Big Sandy

UTAH	WYOMING	WYOMING
------	---------	---------

Economic and Financial Analyses

Department of the Interior:

1. Plan Formulation Costs	3,282,051
2. Nonsalinity Planning Costs	
3. Advance Planning Costs:	
a. Prior to Authorization	974,359
b. After Authorization	
4. Nonsalinity Design Costs	
5. Salinity Const. Costs To Date	
6. Balance Salinity Const. Costs	11,076,923
7. Nonsalinity Construction Costs	
8. Habitat Replacement Costs	
9. Salinity IDC:	
a. Economic	1,683,394
b. Financial	
10. Nonsalinity IDC	
a. Economic	
b. Financial	
11. Salinity OM&R Costs w/o Power	496,410
12. Nonsalinity OM&R w/o Power	
13. Economic Cost of Power	376,410
14. Financial Cost of Power	104,615
15. Salinity M & E Costs	
16. Nonsalinity M & E Costs	

Department of Agriculture:

1. Technical Assistance Costs	2,459,000
2. M & E Costs	500,000
3. Information and Education Costs	550,000
4. Federal Cost-share Obligations	8,151,400
5. Federal Const. Cost-share To Date	0
6. Balance Federal Const. Cost-share	8,151,400
7. Local Construction Cost-share	3,151,400
8. Percent Federal Cost-share:	70
9. Federal Habitat Costs	414,700
10. Local Habitat Costs	177,700
11. Other Local Costs	2,298,700
12. Local OM&R Costs	300,900
13. Annual Value of Replacement Costs	375,000
14. Federal IDC	0

Cost Effectiveness:

1. Total Salinity Construction Costs	11,076,923	11,160,400
2. Advance Planning Costs	974,359	0
3. Habitat Replacement Costs		414,700
4. IDC (Economic)	1,683,394	0
5. Subtotal Investment	13,734,676	11,575,100
6. Annual Equivalent Investment Costs	1,203,844	945,647
7. Annual Salinity OM&R Costs	496,410	375,000
8. Annual Economic Cost of Power	376,410	0
9. Annual M & E Costs		43,825
10. Annual Habitat OM&R Costs		0
11. Annual Salinity Costs	2,076,665	1,364,472
12. Tons of Salt Removed Annually	20,900	52,900
13. Cost Effectiveness	99	26

Appendix B

Salt Load Reduction Objective Estimate and Cost Effectiveness Summary

SALT LOAD REDUCTION OBJECTIVE ESTIMATE

Salt load reduction required to maintain the Lower Basin standards was estimated using a 3-step procedure.

1. A 15-trace CRSS simulation was made using the Reclamation demand data base (given in Progress Report 13) and initialized at 1986 conditions. Existing and ongoing salinity control project salt load reductions were included as shown in Table B-1. The simulation period was 1987-2040.

2. CRSS output was used to compute the salt load reduction required to reduce the TDS at Imperial Dam to the standard (879 mg/L). This was done using the future-effects equation for projects above Parker Dam:

$$\Delta TDS = \left[Q_{BP} \frac{L_{AP} - \Delta L - L_{BP}}{Q_{AP}} \right] \frac{k}{Q_I}$$

where: ΔTDS = change in TDS (mg/L) at Imperial Dam
 Q_{BP} = discharge (cac. ft) below Parker Dam
 L_{AP} = salt load (kton) above Parker Dam
 ΔL = change in salt load above Parker Dam
 Q_{AP} = adjusted discharge above Parker Dam
 L_{BP} = salt load below Parker Dam
 k = conversion from ton/ac.ft to mg/L = 735.46
 Q_I = discharge at Imperial Dam

The difference between the predicted TDS at Imperial Dam (TDS_I) and the standard was substituted for TDS and the equation was solved for ΔL :

$$\Delta L = L_{AP} - \frac{Q_{AP}}{Q_{BP}} \left[\frac{Q_I (TDS_I - 879)}{735.46} + L_{BP} \right]$$

The required salt load reduction, ΔL , was then evaluated for each year of the simulation period using CRSS output values for L_{AP} , Q_{AP} , Q_{BP} , L_{BP} , Q_I , and TDS_I . These values and resultant values are displayed in Table B-2.

3. Computed reductions (ΔL) exhibited significant scatter due to oscillations due to the 5 year increments on which the CRSS output was based. Therefore, a smooth

curve was fit through the data. The best fit was achieved using a logistic growth curve of the form:

$$y = \frac{a}{1 + \exp(b-cx)}$$

The coefficients were evaluated using non-linear, least-squares regression with the SPSS (Statistical Package for the Social Sciences) Marquardt method (Robinson, B; 1984; SPSS Program NONLINEAR - Nonlinear Regression; Manual 433, Vogleback Computing Center, Northwestern University). The computed reductions were regressed against sequential year numbers, with year one corresponding to 1996, the first year in which the standard was exceeded. The resultant best fit target values are given in Table B-2 and plotted on Figure B-1.

Table B-1. - Salt Load Reduction from Existing Salinity Control Projects

Project	Reduction (kTon/yr)
<u>Reclamation</u>	
Grand Valley, Stage I	21.90
Meeker Dome	48.00
Las Vegas Wash, Pittman Bypass	7.00
<u>USDA</u>	
Grand Valley	33.57
Uinta Basin	22.67
BLM	7.60
	140.74


Table B-2. CRSS Results and Salt Load Reduction Targets at Imperial Dam

YEAR	TDS AT IMPERIAL (mg/L)	-----DISCHARGE (KACFT)-----				-----SALT LOAD (KTON)-----				BEST FIT	
		ABOVE PARKER	BELOW PARKER	AT IMPERIAL	ABOVE PARKER	BELOW PARKER	COMPUTED REDUCTION	TARGET			
1987	624.0	11157.4	9144.0	8246.0	8252.8	6763.6	.0	4.6			
1988	638.0	12357.4	9746.0	8875.0	9409.3	7420.9	.0	6.2			
1989	657.0	11557.3	8817.0	7943.0	8988.6	6857.4	.0	8.3			
1990	700.0	10457.3	7903.0	7013.0	8488.6	6415.2	.0	11.1			
1991	736.0	9596.8	7180.0	6246.0	8194.6	6130.9	.0	14.9			
1992	787.0	9899.0	7353.0	6417.0	9071.8	6738.5	.0	20.0			
1993	815.0	10349.0	7889.0	6977.0	9906.3	7551.5	.0	26.7			
1994	829.0	9935.7	7333.0	6420.0	9564.7	7059.2	.0	35.6			
1995	826.0	10182.4	7562.0	6672.0	9788.4	7269.4	.0	47.3			
1996	834.0	10011.2	7400.0	6467.0	9746.3	7204.2	.0	62.7			
1997	868.0	9652.6	7294.0	6358.0	9777.8	7388.6	.0	82.7			
1998	881.0	10068.0	7774.0	6862.0	10417.7	8044.0	24.2	108.4			
1999	876.0	9768.6	7288.0	6375.0	9948.4	7422.2	.0	141.1			
2000	870.0	9714.1	7182.0	6259.0	9774.1	7226.3	.0	181.9			
2001	872.0	9804.0	7367.0	6401.0	9971.2	7492.6	.0	231.7			
2002	910.0	9407.1	7166.0	6197.0	9976.8	7600.0	342.9	290.9			
2003	934.0	9500.4	7317.0	6372.0	10372.9	7988.9	618.7	359.4			
2004	933.0	9502.9	7085.0	6139.0	10272.3	7658.6	604.6	435.5			
2005	924.0	9518.0	7198.0	6274.0	10197.9	7712.2	507.6	517.0			
2006	920.0	9968.5	7565.0	6599.0	10734.9	8146.6	484.8	600.7			
2007	953.0	9095.3	6851.0	5882.0	10091.3	7601.3	785.7	682.9			
2008	970.0	9355.4	7187.0	6242.0	10608.9	8149.9	1005.4	760.2			
2009	967.0	9253.1	6928.0	5982.0	10367.1	7762.0	956.0	830.2			
2010	938.0	9798.8	7517.0	6593.0	10725.3	8227.8	689.5	891.2			
2011	929.0	10094.8	7698.0	6731.0	11035.5	8415.4	600.1	942.7			
2012	964.0	9263.4	6989.0	6019.0	10429.0	7868.4	922.0	985.1			
2013	988.0	9187.6	7038.0	6092.0	10618.5	8134.1	1178.6	1019.2			
2014	984.0	9017.0	6868.0	5921.0	10298.7	7844.2	1109.8	1046.1			
2015	964.0	9215.0	7109.0	6185.0	10324.4	7964.8	926.6	1067.0			
2016	954.0	9734.4	7468.0	6501.0	10906.3	8367.1	864.1	1083.2			
2017	982.0	9267.6	6980.0	6010.0	10647.9	8019.6	1112.5	1095.5			
2018	995.0	9588.3	7408.0	6462.0	11212.0	8662.4	1319.2	1104.9			
2019	984.0	9126.4	6957.0	6010.0	10436.1	7955.3	1125.6	1112.0			
2020	961.0	9183.0	7087.0	6163.0	10263.5	7920.9	890.4	1117.3			

Required Salt Load Reduction

From CRSS for the Target

September 17, 1987



Lotus-Flow2
CRSS

Figure B-1. Required salt load reduction from CRSS for the target objective.

Salinity Control Unit Cost-Effectiveness Summary
With Costs and Interest Rates Adjusted to Same Base

Unit	Potential Salt Reduction (kton/yr)	Salt Reduction to Date (kton/yr)	Cost- effectiveness (\$/ton)
Meeker Dome (BR)	48.0	48.0 <u>3/</u>	14
Las Vegas Wash, Stg II (BR)	66.0 <u>2/</u>		17
Virgin Valley (USDA)	37.2		21
Las Vegas Wash, Pittman (BR) <u>1/</u>	7.0	7.0	24
Big Sandy (USDA)	52.9		26
Grand Valley (USDA)	230.0	33.6	26
Lower Gunnison, WW (BR)	74.0		38
Lower Gunnison 2 Delta (USDA)	104.7		41
Paradox Valley (BR)	180.0		48
Moapa Valley (USDA)	19.5		42
Lower Gunnison 1 (USDA)	82.1		62
Lower Gunnison 2 Montrose (USDA)	81.7		67
Mancos Valley (USDA)	8.8		69
Price-San Rafael Rivers (BR/USDA)	52.3		70
Lower Gunnison 3 (USDA)	12.0		72
McElmo Creek (USDA)	38.0		81
Dolores Project (BR)	23.0		82
Uinta Basin (USDA)	98.2	22.7	84
Uinta Basin Stage I (BR)	25.5		88
Dirty Devil River (BR)	20.9		99
Sinbad Valley (BLM)	7.5		103
Lower Virgin River (BR)	44.1 <u>4/</u>		104
Grand Valley Stage Two (BR)	113.1		105
Glenwood-Dotsero Springs	287.0		119
Grand Valley Stage One (BR)	24.0	21.9	121
Lower Gunnison Stage I Balance (BR)	66.5		185
Las Vegas Wash, Whitney (BR) <u>1/</u>	1.0 <u>2/</u>		198
Grand Valley Stage Two Balance (BR)	26.4		260
Lower Gunnison N Fork (BR)			
San Juan River (BR)			
Uinta Basin Stage II (BR)			
Big Sandy River (BR)			
PVID (BR/USDA)			

1/ Stage I.

2/ Best estimates at this time.

3/ Cost effectiveness based on 19,000 tons. Almost 29,000 tons were removed prior to salinity control program.

4/ Recent information shows this number to be 48.2 with a cost effectiveness of \$66 per ton. The 48,200 tons includes 25,700 tons attributed to AWT flows (Harry Allen's alternative water supply); cost effectiveness is based on a reduction of 22,500 tons.

Appendix C

Least Cost Investment Model Data and Supplemental Results

Least Cost Investment Model Data and Supplemental Results

The least cost investment computer model developed by Reclamation and Colorado State University was used to evaluate project investment levels. This model initially determines the optimal combination of projects and construction timing to meet salt load reduction goals at minimum investment levels. The investment level, modified to meet program needs and continuity, results in an investment level for the selected schedule of \$560 million.

The model is driven by the overall cost of the total construction and implementation schedule. Cost-effectiveness (\$/ton) is an important factor in selecting the projects to implement (as directed in Public Law 98-569), but it is not the only consideration in the development of an implementation schedule. The basinwide program must consider the uncertainties of implementation in the technical, social, political, institutional, and legal arenas. Local concerns and needs, management of irrigation systems, and regional impacts are involved in the final selection of an implementation schedule.

Table C-1. Maximum Budget and Salt Load Reduction Targets Used
in the Least Cost Investment Model 1/

YEAR	MAXIMUM COST TARGET <u>2/</u> (Millions of Dollars)		SALT LOAD REDUCTION TARGET (kTon) <u>3/</u>
	ANNUAL	CUMULATIVE	
1987	20	40	0
1988	30	70	0
1989	40	110	0
1990	50	150	0
1991	50	190	0
1992	50	230	63
1993	50	270	83
1994	50	310	108
1995	50	350	141
1996	50	390	182
1997	50	430	232
1998	50	470	291
1999	50	510	360
2000	50	550	436
2001	50	590	517
2002	50	630	601
2003	50	670	683
2004	50	710	760
2005	50	750	830
2006	50	790	891
2007	50	830	943
2008	50	830	985
2009	50	830	1019
2010	50	830	1046

1/ All minimum budget targets were zero.

2/ The two columns are independent - \$50 million is the annual maximum but cumulative totals do not allow a full \$50 million to be added each year.

3/ Targets were computed for Imperial Dam and shifted forward 4 years to allow project impacts to completely pass through Lakes Powell and Mead.

Table C-2 Project Data Used in the Least Cost Investment Model

PROJECT	SALINITY COST		REMAINING CONSTRUC- TION PERIOD (Years)	FIXED START (Year)	REMAINING SALT LOAD REDUCTION (kton)	DELAYED IMPACT 1/
	CONSTRUCTION (Total remaining) (millions of dollars)	OM&R (Annual)				
Reclamation						
Grand Valley, Stage II	133.8	0.17	17	1985 2/	113.1	
Grand Valley, balance	75.4	0.21	9		26.4	
Paradox Valley	63.8	0.46	4	1986 2/	180.0	yes
Dolores	21.5	0.00	6	1989	24.5	
Lower Gunnison, Winter Water	27.7	0.36	3	1989	74.0	
Lower Gunnison, Stage I balance	140.2	0.00	6		66.5	
Las Vegas Wash, Whitney	1.4	0.08	2	1986	1.0	
Las Vegas Wash, remaining area	9.6	0.30	10		66.0	
Uinta Basin, Stage I	23.8	0.16	8		25.5	
Dirty Devil	13.7	0.49	3		20.9	yes
Price-San Rafael	37.9	0.00	7		52.3	
Lower Virgin	19.8	0.34	3		44.1 4/	yes
BLM						
Sinbad Valley	7.2	0.06	3		7.5	yes
USDA						
Grand Valley	28.4	0.00	14	1986 2/	196.4	
Uinta Basin	50.1	0.00	17	1986 2/	75.5	
Lower Gunnison 1	31.8	0.00	18		82.1	
Lower Gunnison 2 - Montrose	33.7	0.00	18		81.7	
Lower Gunnison 2 - Delta	26.4	0.00	14		104.7	
Lower Gunnison 3	5.3	0.00	4		12.0	
Moapa Valley	5.2	0.00	4		19.5	
Virgin Valley	4.6	0.00	3		37.2	
McElmo Creek	18.5	0.00	10	1990 3/	38.0	
Mancos Valley	3.6	0.00	4		8.8	
Big Sandy	8.2	0.00	8		52.9	

1/ Projects with delayed impacts must be completely built before any salt load reduction occurs.

2/ Ongoing projects - remaining cost, construction period and salt load reduction are given.

3/ McElmo will start the year following completion of Dolores.

4/ Recent (8/87) information shows this number to be 48.1, including 25,700 tons attributed to AWT flows which would be otherwise used by Nevada Power's Harry Allen.

April 27, 1987

Cost Total
Eff Federal thru

April 27, 1987																									
	Cost	Total	Cost	Total	Cost	Total	Cost	Total	Cost	Total	Cost	Total	Cost	Total	Cost	Total	Cost	Total	Cost	Total	Cost	Total	Cost	Total	
	\$	1987	\$	1988	\$	1989	\$	1990	\$	1991	\$	1992	\$	1993	\$	1994	\$	1995	\$	1996	\$	1997	\$	1998	
Grand Valley, Co.	Cost Share	26	37,095	12,087	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	
	c/s rate 70/30	TA	20,666	5,239	1,000	1,000	1,000	1,000	1,000	1,000	1,000	1,000	1,000	1,000	1,000	1,000	1,000	1,000	1,000	1,000	1,000	1,000	1,000	1,000	
	ME	3,396	886	165	165	165	165	165	165	165	165	165	165	165	165	165	165	165	165	165	165	165	165	165	
	Inf. lEd.	1,667	50	105	105	105	105	105	105	105	105	105	105	105	105	105	105	105	105	105	105	105	105	105	
Sub Total			62,224	18,282	3,270	3,270	3,270	3,270	3,270	3,270	3,270	3,270	3,270	3,270	3,270	3,270	3,270	3,270	3,270	3,270	3,270	3,270	3,270	3,270	
Unita, Ut	Cost Share	84	61,310	14,646	3,000	3,000	3,000	3,000	3,000	3,000	3,000	3,000	3,000	3,000	3,000	3,000	3,000	3,000	3,000	3,000	3,000	3,000	3,000	3,000	
	TA	17,210	3,598	780	780	780	780	780	780	780	780	780	780	780	780	780	780	780	780	780	780	780	780	780	
	ME	3,010	679	134	134	134	134	134	134	134	134	134	134	134	134	134	134	134	134	134	134	134	134	134	
	Inf. lEd.	705	20	39	39	39	39	39	39	39	39	39	39	39	39	39	39	39	39	39	39	39	39	39	
Sub Total			82,225	18,743	3,953	3,953	3,953	3,953	3,953	3,953	3,953	3,953	3,953	3,953	3,953	3,953	3,953	3,953	3,953	3,953	3,953	3,953	3,953	3,953	
Elmo Creek, Co	Cost Share	81	18,534		1,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	
	TA	10,801	50	114	400	818	818	818	818	818	818	818	818	818	818	818	818	818	818	818	818	818	818	818	
	ME	1,097	70	76	76	76	76	76	76	76	76	76	76	76	76	76	76	76	76	76	76	76	76	76	
	Inf. lEd.	1,060	80	80	80	80	80	80	80	80	80	80	80	80	80	80	80	80	80	80	80	80	80	80	
Sub Total			31,492	50	184	476	894	894	894	894	894	894	894	894	894	894	894	894	894	894	894	894	894	894	
Lower Gun #1, Co.	Cost Share	62	31,752		500	1,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	
	TA	17,182	314	640	900	900	900	900	900	900	900	900	900	900	900	900	900	900	900	900	900	900	900	900	
	ME	2,250	110	110	110	110	110	110	110	110	110	110	110	110	110	110	110	110	110	110	110	110	110	110	
	Inf. lEd.	1,648	80	80	80	80	80	80	80	80	80	80	80	80	80	80	80	80	80	80	80	80	80	80	
Sub Total			52,832	424	750	1,010	1,010	1,010	1,010	1,010	1,010	1,010	1,010	1,010	1,010	1,010	1,010	1,010	1,010	1,010	1,010	1,010	1,010	1,010	
Moapa Valley, Wv.	Cost Share	42	5,233		1,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	
	TA	2,236	105	215	300	300	300	300	300	300	300	300	300	300	300	300	300	300	300	300	300	300	300	300	
	ME	400	45	45	45	45	45	45	45	45	45	45	45	45	45	45	45	45	45	45	45	45	45	45	
	Inf. lEd.	283	32	32	32	32	32	32	32	32	32	32	32	32	32	32	32	32	32	32	32	32	32	32	
Sub Total			8,152	45	150	260	345	345	345	345	345	345	345	345	345	345	345	345	345	345	345	345	345	345	
Big Sandy, Wv.	Cost Share	26	8,565		657	1,063	1,388	1,632	1,551	975	812	487													
	TA	2,459	146	262	327	382	382	382	382	240	240	175	175	65	65										
	ME	500	50	60	40	40	40	40	40	40	40	40	40	40	40	40	40	40	40	40	40	40	40		
	Inf. lEd.	550	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	
Sub Total			12,074	212	322	367	422	422	422	280	280	215	215	85	85	20	20	20	20	20	20	20	20	20	
Lower Gun #2, MC0, Co.	Cost Share	67	33,696		1,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	
	TA	18,234	600	900	900	900	900	900	900	900	900	900	900	900	900	900	900	900	900	900	900	900	900	900	
	ME	2,571	126	126	126	126	126	126	126	126	126	126	126	126	126	126	126	126	126	126	126	126	126	126	
	Inf. lEd.	1,854	90	90	90	90	90	90	90	90	90	90	90	90	90	90	90	90	90	90	90	90	90	90	
Sub Total			56,355	726	1,026	1,026	1,026	1,026	1,026	1,026	1,026	1,026	1,026	1,026	1,026	1,026	1,026	1,026	1,026	1,026	1,026	1,026	1,026	1,026	
Lower Garrison #3, Co.	Cost Share	41	26,381		1,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	
	TA	14,276	340	680	870	870	870	870	870	870	870	870	870	870	870	870	870	870	870	870	870	870	870	870	
	ME	1,814	103	103	103	103	103	103	103	103	103	103	103	103	103	103	103	103	103	103	103	103	103	103	
	Inf. lEd.	1,236	70	70	70	70	70	70	70	70	70	70	70	70	70	70	70	70	70	70	70	70	70	70	
Sub Total			43,707	443	783	973	973	973	973	973	973	973	973	973	973	973	973	973	973	973	973	973	973	973	
Lower Garrison #3, Co.	Cost Share	72	5,306		1,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	2,000	
	TA	2,871	151	320	450	450	450	450	450	450	450	450	450	450	450	450	450	450	450	450	450	450	450	450	
	ME	482	40	40	40	40	40	40	40	40	40	40	40	40	40	40	40	40	40	40	40	40	40	40	
	Inf. lEd.	309	215	384	514	514	514	514	514	514	514	514	514	514	514	514	514	514	514	514	514	514	514	514	
Sub Total			8,968																						
Total Cost Share			227,872	26,733	5,000	6,157	9,063	14,388	17,632	16,784	15,975	14,118	13,487	13,000	13,000	12,534	10,008	9,000	9,000	7,680	5,381	4,000	2,252	2,000	
Total TA			105,325	8,887	2,354	3,187	4,960	5,911	6,270	6,258	6,193	6,193	5,899	5,483	5,268	4,425	3,723	3,450	3,022	2,670	1,728	1,206	900	534	
Total ME			15,520	1,579	590	799	863	863	863	863	863	863	858	798	768	734	734	714	677	508	473	392	299	176	126
Total Inf. l Ed.			9,312	70	274	386	546	586	586	586	586	586	581	543	464	464	404	321	279	262	240	216	138	90	
Total (Fed. Dollars)			41	358,039	37,269	8,218	10,320	15,388	21,748	25,351	24,491	23,692	21,760	21,124	20,278	19,794	19,000	16,474	14,566	12,272	9,583	7,676	5,501	4,243	

Appendix D

Repayment Analysis

REPAYMENT ANALYSIS

The basin fund revenues used in this analysis are estimates provided by Western Area Power Administration in late 1986 and verified in late 1987. Payments have been deducted for Hoover deficiencies. The result is revenue available annually for all of the projects required to meet salt load reduction objectives. Table D-1 shows the repayment dollars available.

Tables D-2 and D-3 show the repayment dollars needed and the repayment capability of the Basin States for the \$560 million investment level without and with inflation costs added.

For purposes of basin fund repayment analysis, the USDA costs for technical assistance, education, and monitoring and evaluation are excluded. However, these Federal costs are costs of implementation and are considered in the computed cost-effectiveness values.

One can arrive at the \$560 million number by starting with line 73, Total - All Units Cumulative Total, \$626,952 and subtracting dollars already spent on the program shown as cumulative subtotal in column F.

Total	\$ 626,952
Subtotal PL 93-320	- 49,978
includes Grand Valley, Las Vegas Wash, and Paradox Valley	
Subtotal PL 98-569, includes	
USDA Grand Valley and Uinta Basin	- <u>19,761</u>
Total remaining costs	\$ 557,213
Rounded	\$ 560,000

Table D-4 provides a summary from Table D-1, theoretically, of the funds needed for construction for Department of the Interior and US Department of Agriculture. One must remember, though, that funds for USDA technical assistance, education, and monitoring and evaluation must be added to those dollars. And these summary figures are originally derived from the Least Cost Investment Model and construction costs are probably not spread in the way the funds would actually be spent. The table is provided only as a guide to the dollars required.

REPAY/December 4, 1987

Table D-1
Colorado River Basin Salinity Control Program
Available Revenue in LCRBD Fund
For Salinity Control Programs
(\$1,000's)

Year	Hoover Revenue Available	Plus Parker- Davis Revenue Available	Less Hoover Deficiency Payments	Equals Total Revenue Available
1987	3,770	0	0	3,770
1988	10,304	0	1,556	8,749
1989	9,458	0	1,556	7,902
1990	9,336	0	1,556	7,780
1991	9,168	0	1,556	7,613
1992	9,451	0	1,556	7,895
1993	9,120	0	1,556	7,564
1994	9,120	0	1,556	7,564
1995	9,120	0	1,556	7,564
1996	9,120	0	1,556	7,564
1997	9,120	0	1,556	7,564
1998	9,355	0	1,556	7,799
1999	9,132	0	1,556	7,576
2000	9,252	0	1,556	7,696
2001	8,964	0	1,556	7,408
2002	8,917	0	1,556	7,362
2003	9,033	0	1,556	7,477
2004	8,858	0	1,556	7,303
2005	8,942	879	1,556	8,265
2006	8,921	2,637	0	11,559
2007	8,881	2,637	0	11,518
2008	8,670	2,637	0	11,307
2009	8,828	2,637	0	11,465
2010	8,779	2,637	0	11,417
TOTAL	213,618	14,066	28,000	199,684

A1	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC	AD	AE
2	CRWDIP RECOMMENDED PLAN - MAY 1987/085E1987			5560 Million Alternative - Without Inflation																										
3																														
4	\$ in 1,000's																													
5		Total	Investment	Total																										
6	P.L.93-320 Units	Costs	Costs	thru																										
7				1984	1985	1986	1987	1988	1989	1990	1991	1992	1993	1994	1995	1996	1997	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010
8	Grand Valley Stage I	20,056	29,048	28,056																										
9	Grand Valley Stage II	153,071	154,279		3,950	15,355	1,338	4,013	6,600	9,364	9,364	9,364	9,364	9,364	9,364	0,026	9,364	9,364	9,364	9,364	9,364	8,026	2,675	173	173	173	173	173	173	
10	Grand Valley - Balance -	0	0																											
11	Crystal Geyser	0	0																											
12	Las Vegas Wash - Pittman -	1,302	2,602	1,302	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50
13	Las Vegas Wash - Whitney -	1,400	3,050		370	480	542	75	75	75	75	75	75	75	75	75	75	75	75	75	75	75	75	75	75	75	75	75	75	75
14	Las Vegas Wash Stage II	0	0																											
15	Paradox Valley Unit	84,200	93,525	13,390	2,350	4,750	16,506	17,224	16,586	13,396	462	462	462	462	462	462	462	462	462	462	462	462	462	462	462	462	462	462	462	462
16																														
17	Subtotal P.L.93-320 Units:	268,999	282,504	43,628	6,350	20,542	18,462	21,836	23,407	22,893	9,950	9,950	9,950	9,950	9,950	8,621	9,950	9,950	9,950	9,950	9,950	8,621	3,270	267	267	267	267	267	267	267
18	Cumulative Subtotal:			43,628	49,978	70,520	88,981	110,818	134,225	157,117	167,076	177,034	186,992	196,951	206,909	215,530	225,400	235,447	245,405	255,364	265,322	273,943	277,213	277,980	278,748	279,515	280,282	281,050	281,817	282,584
19																														
20	LCRR Fund Share																													
21	Grand Valley Stage I						123	124	124	124	124	124	124	124	124	124	124	124	124	124	124	124	124	124	124	124	124	124	124	124
22	Grand Valley Stage II																													
23	Grand Valley - Balance -																													
24	Las Vegas Wash - Pittman -								6	16	16	16	16	16	16	16	16	16	16	16	16	16	16	16	16	16	16	16	16	16
25	Las Vegas Wash - Whitney -								6	22	22	22	22	22	22	22	22	22	22	22	22	22	22	22	22	22	22	22	22	22
26	Las Vegas Wash Stage II																													
27	Paradox Valley Unit										358	456	456	456	456	456	456	456	456	456	456	456	456	456	456	456	456	456	456	456
28																														
29	Subtotal - LCRR Fund Share				0	0	123	124	136	163	521	619	619	619	619	619	619	619	619	619	619	619	619	619	619	619	619	619	619	619
30																														
31	P.L.98-569 Units																													
32																														
33	Grand Valley USDA	37,095		6,000	1,070	641	2,207	2,001	2,207	2,001	2,207	2,001	2,207	2,001	2,207	2,001	2,207	2,001	2,001	850										
34	Uinta USDA	61,702	61,702	6,689	3,385	1,176	3,032	3,032	3,537	3,032	3,032	3,032	3,537	3,032	3,032	3,032	3,032	3,032	3,032	3,537	3,032	2,527	1,011							
35	Lower Gunnison - Winter Water -	27,733	34,602						7,488	11,093	9,152	362	362	362	362	362	362	362	362	362	362	362	362	362	362	362	362	362	362	362
36	Lower Gunnison Stage I	0	0																											
37	Lower Gunnison - North Fork -	0	0																											
38	Lower Gunnison 1 USDA	31,752	31,752					318	953	1,270	1,905	2,223	1,905	2,223	2,223	2,223	1,905	2,223	1,905	2,223	1,905	2,223	1,905	2,223	1,905	2,223	1,580	635		
39	Lower Gunnison 2 Montrose USDA	33,696	33,696							337	1,011	1,348	2,022	2,359	2,022	2,359	2,022	2,359	2,022	2,359	2,022	2,359	2,022	2,359	2,022	2,359	2,022	2,359	1,685	674
40	Lower Gunnison 2 Delta USDA	26,301	26,301							520	1,055	1,047	2,374	2,110	2,374	2,110	2,374	2,110	2,374	2,110	2,374	2,110	2,374	2,110	2,374	2,110	2,374	2,110	2,374	2,110
41	Lower Gunnison 3 USDA	5,306	5,306								955	1,539	1,273																	
42	Dolores Salinity Control -	21,534	21,534						1,723	4,091	4,307	4,091	3,015																	
43	McElno Creek USDA	10,534	10,534								556	1,668	2,224	2,039	2,224	2,039	2,224	2,039	2,224	2,039	2,224	2,039	2,224	2,039	2,224	2,039	2,224	2,039	2,224	2,039
44	Big Sandy USDA	0,566	0,566						420	1,114	1,199	1,205	1,205	1,199	1,205	771														
45	Virgin Valley USDA	0	0																											
46	Moapa Valley USDA	5,362	5,362								965	1,555	1,555	1,287																
47	Price USDA	0	0																											
48	Manitos Valley USDA	0	0																											
49	Palo Verde Irrig District USDA	0	0																											
50																														
51	Subtotal P.L.98-569 Units	277,741	247,515	12,609	5,255	1,010	5,319	5,033	15,780	23,005	25,334	19,692	21,330	20,178	17,154	14,023	14,093	14,310	12,993	11,440	9,695	9,580	7,410	5,734	3,971	3,355	2,046	1,035	362	362
52	Cumulative Subtotal:			12,609	17,944	19,761	25,080	30,113	45,893	69,698	95,032	114,723	136,062	156,239	173,394	188,216	202,310	216,620	229,613	241,061	250,755	260,335	267,745	273,479	277,450	280,005	282,052	283,087	284,610	284,610
53																														
54	Subtotal - LCRR Fund Share						1,402	1,283	4,024	6,070	6,460	5,021	5,441	5,145	4,374	3,700	3,594	3,649	3,313	2,919	2,472	2,443	1,009	1,462	1,013	056	522	264	92	92
55																														
56	Remaining Units																													
57																														
58	Sanbad Valley (BLM)	0	0																											
59	Uinta Stage I	22,552	22,500										1,128	2,932	3,157	3,303	3,303	3,157	3,303	2,030	4	4	4	4	4	4	4	4	4	4
60	Uinta Stage II	0	0																											
61	Dirty Devil	0	0																											
62	Price-San Rafael (Combined)	37,012	37,012									2,269	6,050	6,420	6,050	6,420	6,420	6,420	4,159											
63	Lower Virgin	19,040	25,302									5,359	7,939	6,550	346	346	346	346	346	346	346	346	346	346	346	346	346	346	346	346
64	Palo Verde Irrigation District	0	0																											
65	Big Sandy	0	0																											
66	San Juan River	0																												

	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC	AD	AE	
87	CRWDIP RECOMMENDED PLAN - MAY 1907/00SE1907			5560 Million Alt - Inflation Rate	0.053243																										
88																															
89	\$ in 1,000's	Total	Investment	Total																											
90		Investment	and O&M	thru																											
91	P.L.93-320 Units	Costs	Costs	1984																											
92					1985	1986	1987	1988	1989	1990	1991	1992	1993	1994	1995	1996	1997	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	
93	Grand Valley Stage I	28,956	29,247	28,856			0	9			18	10	11	12	13	13	14	15	16	17	17	18	19	20	21	23	24	25	26	28	
94	Grand Valley Stage II	173,929	242,152		15,355	1,489	4,452	7,815	11,523	12,136	12,703	13,463	14,108	14,935	13,403	16,568	17,458	18,379	19,357	20,388	18,486	6,462	439	462	487	513	548	569	599		
95	Grand Valley - Balance -	0	0	0																											
96	Crystal Geyser	0	0	0																											
97	Las Vegas Wash - Pittman -	1,382	3,928	1,382	58	58	53	55	58	62	65	68	72	76	80	84	88	93	98	103	109	115	121	127	134	141	149	157	165	174	
98	Las Vegas Wash - Whitney -	1,485	4,991		378	378	586	681	88	92	100	108	114	120	126	133	140	147	155	163	172	181	191	201	212	223	235	247	261		
99	Las Vegas Wash Stage II	0	0	0																											
100	Paradox Valley Unit	76,452	113,428	13,398	2,358	4,758	17,469	19,186	19,378	16,485	599	638	664	699	737	776	817	861	906	955	1,005	1,059	1,115	1,175	1,237	1,383	1,373	1,446	1,523	1,681	
101																															
102	Subtotal P.L.93-320 Units:	282,184	393,738	43,628	2,488	28,542	19,445	24,223	27,348	28,172	12,987	13,594	14,318	15,881	15,884	14,482	17,628	18,558	19,546	28,587	21,683	19,778	7,899	1,952	2,856	2,166	2,281	2,482	2,538	2,665	
103	Cumulative Subtotal:			43,628	46,828	66,578	86,014	118,238	137,586	165,758	178,665	192,259	208,578	221,658	237,542	252,824	269,644	288,282	387,748	328,335	358,818	369,788	377,687	379,639	381,695	383,868	386,141	388,543	391,874	393,738	
104																															
105	LCRB Fund Share																														
106	Grand Valley Stage I						124	125	125	125	1																				
107	Grand Valley Stage II																														
108	Grand Valley - Balance -																														
109	Las Vegas Wash - Pittman -								6	18	19	20	20	21	22	23	24	25	26	27	28	29	30	32	33	34	36	37	39	41	
110	Las Vegas Wash - Whitney -								6	25	26	27	28	29	30	32	33	35	36	38	39	41	43	45	47	49	51	54	56	59	
111	Las Vegas Wash Stage II										395	522	529	536	544	551	560	569	578	588	598	609	620	632	645	658	672	687	702	719	
112	Paradox Valley Unit																														
113					0	0	124	125	137	168	565	694	782	712	721	732	742	754	766	778	791	805	828	1,049	1,959	1,981	2,884	2,829	2,854	2,882	
114	Subtotal - LCRB Fund Share																														
115																															
116	P.L.98-569 Units																														
117																															
118	Grand Valley USDA	58,778	58,778	6,888	1,878	641	2,488	2,228	2,672	2,462	2,964	2,731	3,288	3,838	3,647	3,361	4,846	3,729	3,927	1,773											
119	Units USDA	92,588	92,588	6,688	3,385	1,176	3,193	3,363	4,133	3,731	3,938	4,139	4,359	5,893	4,836	5,893	5,365	5,951	7,313	7,313	6,682	5,794	2,441								
120	Lower Gunnison - Winter Water -	34,261	49,828						8,749	13,651	11,862	494	528	547	577	687	648	674	718	747	787	829	873	928	969	1,828	1,875	1,132	1,192	1,256	
121	Lower Gunnison Stage I	0	0																												
122	Lower Gunnison - North Fork -	0	0																												
123	Lower Gunnison 1 USDA	68,544	68,544						371	1,172	1,646	2,681	3,196	2,885	3,545	3,734	3,371	4,142	3,739	4,595	4,148	5,897	4,682	5,654	4,254	1,792					
124	Lower Gunnison 2 Montrose USDA	71,275	71,275								437	1,388	1,938	3,862	3,762	3,396	4,173	4,396	3,968	4,876	4,482	5,489	4,883	6,081	5,417	6,657	5,888	2,118			
125	Lower Gunnison 2 Delta USDA	49,541	49,541								684	1,441	2,855	3,596	3,366	3,989	3,734	3,933	4,668	4,363	5,178	4,848	5,898	6,881	5,417	6,657	5,888	2,118			
126	Lower Gunnison 3 USDA	7,878	7,878									1,384	2,212	2,338	2,831																
127	Dolores - Salinity Control -	28,958	28,958						2,813	5,835	5,582	5,879	5,883	4,565																	
128	McElmo Creek USDA	29,453	29,453							684	2,162	3,836	2,931	3,568	3,547	3,425	3,687	4,145	2,546												
129	Big Sandy USDA	12,187	12,187						588	1,378	1,554	1,754	1,847	1,816	2,849	1,295															
130	Virgin Valley USDA	0	0																												
131	Moapa Valley USDA	7,177	7,177							1,188	2,816	2,123	1,858																		
132	Price USDA	0	0																												
133	Manitos Valley USDA	0	0																												
134	Palo Verde Irrig District USDA	0	0																												
135																															
136	Subtotal P.L.98-569 Units	444,543	468,118	12,688	5,255	1,818	5,682	5,583	18,437	29,294	32,836	26,881	38,688	38,556	27,361	24,981	24,936	26,688	23,667	21,189	21,978	17,897	14,588	18,648	9,469	6,882	3,242	1,192	1,256		
137	Cumulative Subtotal:			12,688	17,944	19,761	25,363	38,946	49,383	78,677	111,514	138,395	169,875	199,631	226,992	251,893	276,829	383,497	328,999	352,666	373,775	395,744	413,641	428,229	438,869	448,338	454,421	457,662	458,854	468,118	
138																															
139	Subtotal - LCRB Fund Share					1,428	1,424	4,782	7,478	8,373	6,855	7,823	7,792	6,977	6,358	6,359	6,888	6,583	6,835	5,383	5,682	4,564	3,728	2,713	2,415	1,551	827	384	328		
140																															
141	Remaining Units																														
142																															
143	Sinbad Valley (80M)																														
144	Units Stage I	39,485	39,585										1,621	4,448	5,836	5,683	5,985	5,884	6,648	4,196	8	8	9	9	18	18	11	11	12	13	
145	Units Stage II	0	0																												
146	Dirty Devil	0	0																												
147	Price-San Rafael (Combined)	61,183	61,183								3,897	8,699	9,734	9,658	18,799	11,373	7,751														
148	Lower Virgin	28,658	42,858								7,316	11,415	9,919	552		612	645	679	715	753	793	835	888	927	976	1,828	1,883	1,148	1,281		
149	Palo Verde Irrigation District	0	0																												
150	Big Sandy	0	0																												
151	San Juan River	0	0																											</	

Table D-4
Summary of funds needed for construction minus USDA technical assistance, etc.

[illegible]

